



M G M S P R I N G F I E L D

QUARTERLY STATUS REPORT #4

Monitoring of Project Construction and
Licensee Requirements
205 CMR 135

For the Period:
October–December 2015



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

TABLE OF CONTENTS

TABLE OF CONTENTS	1
LIST OF APPENDICES	1
1 PROJECT SCHEDULE.....	2
1a CURRENT SCHEDULE.....	2
1b PROJECT SCHEDULE CHANGES	2
2 CONSTRUCTION PHASE DIVERSITY PROGRAM FOR EQUAL OPPORTUNITY	3
2a DIVERSITY SUMMARY.....	3
2b COMMITMENTS.....	6
2c WORKFORCE STATISTICS	9
3 COST OF CONSTRUCTION / CAPITALIZATION OF GAMING LICENSE	10
4 DESIGN & CONSTRUCTION CONTRACTS.....	11
5 STATUS OF WORK COMPLETED / PROGRESS PHOTOGRAPHS.....	12
5a STATUS OF WORK COMPLETED	12
5b PROGRESS PHOTOGRAPHS	15
6 PERMITS	20
7 ORGANIZED LABOR LETTER	23
8 OPERATIONAL PHASE DIVERSITY PROGRAM FOR EQUAL OPPORTUNITY	24

LIST OF APPENDICES

LEVEL 1, LEVEL 2 and DETAILED PROJECT SCHEDULES.....	APPENDIX A
DIVERSITY AND COMMUNITY OUTREACH SUMMARY OCTOBER-DECEMBER 2015.....	APPENDIX B
DIVERSITY COMMITMENTS – DESIGN AND CONSTRUCTION AS OF DECEMBER 31, 2015.....	APPENDIX C
CONSTRUCTION WORKFORCE STATISTICS AS OF DECEMBER 28, 2015.....	APPENDIX D
LETTER REGARDING COST OF CONSTRUCTION AND CAPITALIZATION OF GAMING LICENSE..	APPENDIX E



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

135.02.2 The commission shall, in accordance with M.G.L. c. 23K. §§ 10 and 11 approve for each gaming licensee, a project schedule for the gaming licensee's capital investment in its gaming establishment and related infrastructure which includes:

- (a) all major stages of design and construction; including all permitting and approvals, design deliverables, site preparation, foundation, structure, plumbing, electrical, mechanical, exterior finish and fenestration, long lead items, insulation, interior finish and furnishings and landscaping, building commissioning and commissioning of gaming equipment and information technology systems.*
- (b) For a Category I gaming establishment, a timeline for commencement of the final stage of construction pursuant to M.G.L. c. 23K, § 10(a); and*
- (c) a timeline for the stage of construction at which the gaming licensee shall be approved to open for business or operate a slot machine pursuant to M.G.L. c. 23K, §§10(c) and 11(a).*

135.02.4 If unforeseen and/or changed circumstances necessitate a change to a project schedule approved pursuant to 205 CMR 135.02(2) which will impact the completion date or requires a major change in the method or progress of construction, the gaming licensee may submit to the commission for its approval a revised project schedule, with a detailed statement of the unforeseen changed circumstances which justify the revised project schedule. If the commission approves such revised project schedule, it shall substitute and supersede the previously approved project schedule.

1 PROJECT SCHEDULE

1a CURRENT SCHEDULE

On August 6, 2015, the Massachusetts Gaming Commission approved a revised opening date of thirty (30) days following a construction completion date of either August 6, 2018 or the date on which the I-91 Viaduct Project achieves Full and Beneficial Use (as defined in MassDOT project documents), whichever occurs later. MGM submitted a final project schedule on November 6. Copies of the Level 1, Level 2 and Detailed Schedule are included in this document as Appendix A. We are awaiting the Massachusetts Gaming Commission's feedback on this submission. In accordance with our commitment to providing monthly schedule updates, an update posting was provided on December 10.

1b PROJECT SCHEDULE CHANGES

There are no changes to report that would alter MGM's opening date.



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

135.02.3 Within the time frame provided in the award of the gaming license, the licensee shall provide to the commission for commission approval an affirmative action program of equal opportunity whereby the licensee establishes specific goals for the utilization of minorities, women and veterans on construction jobs and for contracting with minority, women or veteran owned businesses during either design or construction; provided, however that such goals shall be equal to or greater than the goals contained in Executive Office of Administration and Finance Administrative Bulletin Number 14.

135.02.5c To ensure adherence to the project schedule approved pursuant to 205 CMR 135.02(2) or (4), the gaming licensee shall submit to the commission in a media, format and level of detail acceptable to the commission, quarterly a status report including:

(e) a detailed statistical report pursuant to M.G.L. c. 23K, §21(a)(23) on the number, gender and race, and veteran status of individuals by job classifications hired to perform labor as part of the construction of the gaming establishment and related infrastructure, and a comparison of this report with the goals established by the gaming licensee and commission pursuant to M.G.L. c. 23K, §21(a)(22).). In the event the licensee's hiring of the aforementioned entities does not comply with the goals established the licensee shall submit within 20 days of a request by the commission a response as to why the goals have not been achieved, identify any good faith efforts that have been undertaken to achieve those goals and provide a plan to bring the dollar amount contracted and spent into compliance with the goals.

(f) a report describing the number of contracts, total dollar amounts contracted with and actually paid to minority business enterprises, women business enterprises and veteran business enterprises for design and construction of the gaming establishment and related infrastructure, and the total number and value of all subcontracts awarded to a minority, women and veteran owned business, and a comparison of these reports with the goals established by the gaming licensee and commission pursuant to M.G.L. c. 23K, §21(a)(21). In the event the licensee's hiring of the aforementioned entities does not comply with the goals established the licensee shall submit within 20 days of a request by the commission a response as to why the goals have not been achieved, identify any good faith efforts that have been undertaken to achieve those goals and provide a plan to bring the dollar amount contracted and spent into compliance with the goals.

2 CONSTRUCTION PHASE DIVERSITY PROGRAM FOR EQUAL OPPORTUNITY

2a DIVERSITY SUMMARY

The following is a snapshot of Construction and Design Diversity Commitments through December 31:

GROUP	PROJECT GOALS	COMMITMENTS	VARIANCE	COMPANY COUNT	VALUE
WBE	10.00%	10.3%	0.3%	22	\$4.13M
MBE	5.00%	12.1%	7.1%	12	\$4.88M
VBE	2.00%	2.2%	0.2%	6	\$0.90M

Notes:

1. Total Commitments through December 31, 2015 are \$40.2M
2. Includes companies that are certified with the following agencies:
 - MBE - Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.
 - WBE - Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council.
 - VBE - United States Department of Veteran Affairs or Massachusetts Gaming Commission.



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

Outreach efforts in the 4th quarter of 2015 included the following:

1. Outreach to MBE, WBE, and VBE Companies
 - Held introductory meetings/contacts with 29 new diverse companies. A list of companies is included in Appendix B.
2. Community Group Meetings
 - Held continued meetings with community organizations – 27 meetings in 4th quarter 2015. A list of organizations is included in Appendix B.
 - Worked with specific groups on outreach and recruitment of minority contracts and workforce referrals, including Community Works, Springfield Department of Veterans Services, Uptown Construction Collaborative.
 - Panelist at Greater New England Minority Supplier Development Council “Get Connected and Certified” seminar for women and minority owned companies 10/7/15 at the Pioneer Valley Planning Commission in Springfield.
3. Launched construction portal on MGM Springfield website (www.mgmspringfield.com)
4. Advertised in targeted publications, including:
 - Afro-American Point of View
 - El Pueblo Latino
 - The Off-Line Newspaper
5. Garage Bid Package
 - Added list of qualified diverse companies in garage bid package
 - Provided Local Unions, General Contractors bidding on parking garage minority, veteran and women workforce referrals for Construction/Union placement
6. Investigated the potential of creating a Construction Workforce Task Force to create a working partnership with local trade/labor unions and community partners to explore ways to create opportunities for Women, Minorities and Veterans to enter the workforce
 - Preliminary meeting with Community Partners set for 1/7/16.
 - Preliminary meeting with Union Partners to follow
 - Task force has conducted an extensive listening tour with community partners and has documented all concerns and ideas around increasing diversity in the construction workforce.
 - Task force to set meeting schedule, agendas, and work plans.
 - Task Force efforts to continue after MGM Springfield is complete.
7. Construction Workforce Referrals to Unions and Community Partners
 - Union Apprenticeship program details are being updated through discussion with individual union contacts. These details will be available on the MGM Springfield website once approved.
 - Individuals who are currently interested in joining the workforce have started filling out online work interest form
 - MGM interviews each applicant and refers them to the appropriate union apprenticeship programs
 - If necessary, referrals are made to appropriate community partners for applicants requiring assistance with obtaining any of the following:
 - i. G.E.D./High School Diploma
 - ii. Drivers License



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

- iii. Adult Basic Education and Academic Assistance
 - iv. English as a Second Language (E.S.O.L.)
 - MGM Springfield to follow up with the applicant, union and/or community partner to track referrals and any new acceptance in a partnering union apprenticeship program
8. Partnering with Roger L. Putnam Academy Vocational Department
- Partnering with the Carpenters Union #108, MGM is working with Roger L. Putnam Academy Vocational Department to offer graduating seniors information about working with a union and a career in construction
 - i. Emphasis placed on identifying female and minority students interested in construction
 - Graduating seniors in vocational programs will be offered:
 - i. MGM Springfield site tour
 - ii. Presentation by MGM Springfield Construction Team, Carpenters Union #108, and other Union representatives on how to pursue a career in construction.



MGM Springfield Website (www.mgmspringfield.com)

Diversity Advertisement

OPEN CALL!

Minority, Women, and Veteran Owned Businesses

MGM Resorts International is committed to providing access to opportunities for certified minority, women, and veteran owned businesses in the construction of MGM Springfield.

If you are a MBE, WBE or VBE contractor interested in working with MGM Springfield our construction team wants to meet with you.

In addition to learning about your company, we will provide you with information on:

- Pre-Qualification Process and Requirements
- Construction plans and timeline
- Registering as a vendor with the MA Gaming Commission
- Certifying your business as a MBE, WBE or VBE

1-on-1 meetings with our team will be scheduled on an ongoing basis **by appointment only**.

To schedule an appointment, please contact:

Chelan Brown
Diversity Specialist
cbrown@mgmspringfield.com
413-273-5926

MGM Springfield, Building Excitement



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

2b COMMITMENTS

Reporting on Design and Construction Commitments is included in this document as Appendix C.

Design Commitments

The following is a snapshot of Design Diversity Commitments through December 31:

GROUP	COMMITMENTS	CONSULTANT COUNT	VALUE
WBE	4.4%	5	\$0.43M
MBE	2.6%	1	\$0.26M
VBE	0.0%	1	\$0.00M

Notes:

1. Total Commitments through December 31, 2015 are \$9.7M
2. Includes companies that are certified with the following agencies:
 - MBE - Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.
 - WBE - Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council.
 - VBE - United States Department of Veteran Affairs or Massachusetts Gaming Commission.
3. Value for VBE (Stevens & Associates) is included in the Construction Commitments because they are being billed through Tishman.

The following certified diverse design companies are working or have worked on the project as of December 31, 2015:

COMPANY	SCOPE	LOCATION	DIVERSITY STATUS
1. Convergent Technologies Design Group, Inc.	Acoustics/ Audio Visual/IT/Low Voltage	Lockport, NY 14094	WBE
2. Copley Wolff Design Group, Inc.	Full Landscape Architectural Services	Boston, MA 02116	WBE
3. Desman, Inc.	Parking Garage Bridging Documents (LOA)	Boston, MA 02108	MBE
4. Dietz & Company Architects, Inc.	Full Service Architecture and Interior Design	Springfield, MA 01103	WBE
5. MCLA, Inc.	Lighting	Washington, DC 20007	WBE
6. Soden Sustainability Consulting, LLC	LEED	Winchester, MA 01890	WBE
7. Stevens & Associates	Façade Stabilization Design	Brattleboro, VT 05302	VBE

Notes: (1) These companies are certified with the following agencies:

- Massachusetts Supplier Diversity Office
- Women's Business Enterprise National Council.
- Massachusetts Gaming Commission.



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

Construction Commitments

The following is a snapshot of Construction Diversity Commitments through December 31:

GROUP	COMMITMENTS	CONSULTANT COUNT	VALUE
WBE	12.1%	17	\$3.70M
MBE	15.2%	11	\$4.62M
VBE	2.9%	5	\$0.90M

Notes:

1. Total Commitments through December 31, 2015 are \$30.5M
2. Includes companies that are certified with the following agencies:
 - MBE - Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.
 - WBE - Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council.
 - VBE - United States Department of Veteran Affairs or Massachusetts Gaming Commission.

The following certified diverse companies are working or have worked on the project as of December 31, 2015:

COMPANY	SCOPE	LOCATION	DIVERSITY STATUS
1. American Environmental, Inc.	Abatement & Demolition	Holyoke, MA 01040	MBE
2. Ayala Excavating and Trucking, LLC	Trucking	Springfield, MA 01107	MBE
3. BECO Electrical Contractors, Inc.	Electrical	Monson, MA 01057	VBE
4. Berkshire Concrete Cutting	Saw Cutting	Torrington, CT 06790	WBE
5. C&C Contractors, Inc.	Trucking Services	Springfield, MA 01104	MBE
6. CK Flooring Solutions, Inc.	Carpet Installer	Chicopee, MA 01020	WBE
7. CMJ, LLC	Property Mgmt./ Maintenance	Springfield, MA 01101	MBE
8. Connecticut Drywall Finishing, Inc.	Drywall	West Springfield, MA 01089	WBE
9. Connecticut Temperature Controls LLC	Controls	Newington, CT 06131	VBE
10. EDM Construction Inc.	Carpentry & Structural Steel Erection	Merrimac, MA 01860	WBE
11. El Waterman, Inc	Pipe Supplier	Foxboro, MA 02035	WBE
12. Erection & Welding	Steel Supplier	New Milford, CT 06776	MBE



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

13. Evermore Light & Power, Inc.	Electrical	Somerville, MA 02145	WBE
14. Frisoli Electric, Inc.	Electrical	Holbrook, MA 02343	VBE
15. Granite City Electric Supply Company, Inc.	Electrical Supplier	Quincy, MA 02169	WBE
16. JRL Construction, Inc.	General Contractor – Demolition	Springfield, MA 01103	VBE
17. Kittredge Equipment Company, Inc.	Kitchen Equipment	Agawam, MA 01001	WBE
18. L.K. Sheet Metal, Inc.	Sheet Metal	East Hartford, CT 06108	WBE
19. Larry's Trucking	Trucking	Springfield, MA 01129	MBE
20. Lindon Supply	Piping Materials	East Providence, RI 02914	WBE
21. Medeiros Hydroseeding & Landscaping Construction, Inc.	Trucking and Soil Materials	Monson, MA 01057	MBE
22. New England Foundation Company	Helical Piles	Andover, MA 01810	WBE
23. Northeastern Steel Corp	Steel Distributor	Revere, MA 02151	MBE
24. Optimum Building & Inspection	Carpentry	Springfield, MA 01104	MBE
25. Performance Testing & Balancing LLC	Testing & Balancing	South Hampton, MA 01073	VBE
26. Rebars & Mesh, Inc.	Concrete	Haverhill, MA 01835	WBE
27. S&F Concrete Contractors, Inc	Concrete Formwork, Concrete Flatwork, Specialty Floors & Concrete Pumping	Hudson, MA 01749	MBE
28. Security Construction Services, Inc.	Fencing	Hudson, MA 01749	WBE
29. Steere Engineering, Inc.	Engineering Services	Warwick, RI 02886	WBE
30. Titan Roofing Company	Roofing	Springfield, MA 01104	MBE
31. Triton Leasing and Rental, Inc.	Demolition & Abatement	Feeding Hills, MA 01030	WBE
32. Ultimate Abatement Company, Inc.	Abatement	Plainfield, MA 01070	WBE
33. Willow Tree Outdoor, LLC	Landscape	Springfield MA 01105	WBE



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

2c WORKFORCE STATISTICS

Subcontractors have been submitting workforce tracking forms after each pay period. The most recent available results have been tallied and are included as Appendix D.

Summary workforce statistics for the total Project as of December 28 are as follows:

GROUP	PROJECT GOALS	PROJECT TO DATE %
Women	6.90%	9.98%
Minority	15.30%	29.23%
Veteran	8.00%	7.15%

Note: Statistics include all workforce reports that were received by MGM as of December 28, 2015.



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

135.02.5a To ensure adherence to the project schedule approved pursuant to 205 CMR 135.02(2) or (4), the gaming licensee shall submit to the commission in a media, format and level of detail acceptable to the commission, quarterly a status report including:

- (a) the total estimated cost of construction of the project and related infrastructure improvements, including a sworn certification regarding costs incurred pursuant to 205 CMR 122.03: Costs Included in the Calculation of Capital Investment, and separately identifying detailed costs for design, land acquisition, site preparation and construction and off-site improvements*
 - (b) a sworn certification regarding the capitalization of the gaming licensee, sufficient for the commission to determine, pursuant to M.G.L. c. 23K §10(e) or 11(c), that the gaming licensee has adequate funds to complete the gaming establishment and related infrastructure improvements.*
-

3 COST OF CONSTRUCTION / CAPITALIZATION OF GAMING LICENSE

Pursuant to 205 CMR 135.02.5(a) and (b), please see Appendix E for a sworn certification regarding (a) the total estimated cost of construction of the project and related infrastructure improvements, and (b) the capitalization of MGM Springfield.



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

135.02.5c To ensure adherence to the project schedule approved pursuant to 205 CMR 135.02(2) or (4), the gaming licensee shall submit to the commission in a media, format and level of detail acceptable to the commission, quarterly a status report including:

(c) a copy of all design and construction contracts executed within the prior quarter by the gaming licensee to design and construct the gaming establishment and related infrastructure improvements

4 DESIGN & CONSTRUCTION CONTRACTS

The following contracts were executed in the third quarter of 2015:

COMPANY	CONTRACT	MGC STATUS
1. Brad Henry Friedmutter & Associates, LTD, D/B/A Friedmutter Group	Letter of Authorization for Architectural Services	REGISTRANT
2. The Chrusciel Group Consulting, LLC	Design and Construction Coordination and Supervision Services	REGISTRANT

Copies of executed contracts are available to the Massachusetts Gaming Commission's Representative for review.



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

135.02.5d To ensure adherence to the project schedule approved pursuant to 205 CMR 135.02(2) or (4), the gaming licensee shall submit to the commission in a media, format and level of detail acceptable to the commission, quarterly a status report including:

(d) a status report reflecting the progress of construction and certifying compliance with the approved project schedule for major stages of construction. In the event that the progress of construction does not comply with the project schedule approved pursuant to 205 CMR 135.02, the licensee shall submit a detailed plan to bring the progress of construction into compliance with the approved project schedule or submit a request for a revised project schedule pursuant to 205 CMR 135.02(4)

5 STATUS OF WORK COMPLETED / PROGRESS PHOTOGRAPHS

5a STATUS OF WORK COMPLETED

Construction Progress

Final punch list activities were completed at the 10 Mill Street Mission. The Mission took occupancy of the completed building on December 31, 2015.

The following construction activities were completed in the 4th Quarter of 2015 or are underway for the Project Site:

- Constructed haul road, mobilized equipment, and excavated for new foundation for the planned relocation of the French Church
- Mobilized equipment for the demolition of the Howard Street/Zanetti School (planned for January 11, 2016), 1090-1104 Main Street, 1120 Main Street and 1126 Main Street
- Performed offsite utility work, including a new poured in place sewer manhole and water main bell clamps on Union Street, as well as water and sewer work on State Street
- Utility disconnections at 16 Bliss Street (VFW), 19 Bliss Street (Springfield Rescue Mission), and 1156-1178 Main Street (Edisonia Theater Block)
- Installation of utility monitoring point and excavation for test pits for electric manhole on Bliss Street
- Salvage at various historical locations, including interior ceiling tiles at the Armory, pedimented stone window lintel and window surrounds at Union House/Chandler Hotel, marble surrounds, stair railings and stair treads at 73 State Street (United Electric Company Building), exterior granite at 79-83 State Street, and decorative tile at 1158-1178 Main Street (Edisonia Theater Block)
- Exterior abatement at 1090-1104 Main Street
- Interior abatement at 22-30 Howard Street (YWCA Building)
- Garage bid packages were opened and reviewed, with plans to select a bidder and issue contract in the first quarter of 2016.
- Submitted Petition to Discontinue portions of Bliss and Howard Streets to the Mayor and City Council of Springfield



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

Design Progress

Project Update presentations were given on November 18 to the City of Springfield and December 3 to the Massachusetts Gaming Commission. The current plan as presented at those meetings is shown below.

MGM submitted an application for Site Plan Review under provisions of the Casino Overlay District. A letter acknowledging completion of the Site Plan Submission from the City of Springfield was received on 11/23/15.

The Massachusetts Gaming Commission, though their consultant Pinck & Co., provided design related data requests on November 5. MGM Springfield provided responses and additional information over the following weeks and communicated directly with the Commission's traffic, economic and design consultants. The Commission's traffic, economic and design consultants presented their findings regarding the impact of the proposed design changes to the Commission on December 17, 2015. Further responses and clarifications regarding the Site Plan Submission were provided to the City of Springfield on December 21, and a revised Site Improvement Plan set was submitted to the City by our Civil Engineer, Allen & Major Associates, on December 22.



Plan Level 1

QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015



Plan Level 2

Archival photographs of historic structures were assembled by the consultant team and submitted on 12/31/15 to the Springfield Historical Commission to fulfill reporting obligations in the Final Memorandum of Agreement with the Massachusetts Historical Commission.

Final Road Safety Audits were prepared and submitted to the MassDOT Highway Division on December 16, 2015. Audits were conducted for:

- State Street East
- State Street West
- Union Street
- Main Street South
- Locust Street
- Mail Street North
- U. S. Route 20
- Dwight Street



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

5b PROGRESS PHOTOGRAPHS



10-26-15 Monthly Webcam Photos




11-25-15 Monthly Webcam Photos



12-28-15 Monthly Webcam Photos


QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015



French Church Ready for Relocation



Rescue Mission Building Vacated on 12/31/15



12/26/15 Site Aerial Showing Church Haul Road Progress.


QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015



Zanetti School Ready for Demolition Planned for 1/11/16



10/26/15 Utility Work



10/30/15 Overnight Utility Work

QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015



11/10/15 Offsite Utilities - Union Street



12/1/15 French Church Haul Road Construction



11/13/15 Offsite Utilities - Patching Union Street


QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015



12/7/15 Offsite Utilities



12/7/15 Soil Characterization



12/11/15 Offsite Utilities

QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

135.02.6 The licensee shall have a continuing obligation, pursuant to 205 CMR 120.01(2) to timely provide to the commission an updated permits chart and all documents and information listed in 205 CMR 120.01: Permitting Requirements, as well as any updates to the MEPA process such that the commission is continuously apprised of all material developments with respect to all permits and approvals required for the gaming establishment. Pursuant to 205 CMR 120.01(1)(h) the licensee shall provide to the commission copies of any appeal within 20 days of filing, whether to a municipal or state entity or for judicial review, filed with respect to any permit of approval listed in 205 CMR 120.01(1) along with a copy of the docket sheet and each decision on any appeal.

6 PERMITS

The following is the status of required permits and approvals:

AGENCY OR GOVERNING LEGAL AUTHORITY	PERMIT, REVIEW, OR APPLICATION	DATE APPLICATION SUBMITTED OR ESTIMATED ANTICIPATED APPLICATION DATE
FEDERAL		
1. US Environmental Protection Agency (EPA)	USEPA Construction General Permit	Permit received 2/23/15: USEPA MAR120000
	NPDES General Permit	Permit for Main St. and East Columbus Ave. received 3/9/15: MAR12B410
	NPDES Remediation General Permit (RGP)	Subject to final foundation design
STATE		
1. Massachusetts Gaming Commission	Gaming License	Received 11/7/14
	Findings issued pursuant to M.G.L. ch. 30 sec. 61	Section 61 Findings Approved by MGC on December 17, 2015.
2. Executive Office of Energy and Environmental Affairs	Massachusetts Environmental Policy Act (MEPA) Review	Certificate on Final Environmental Impact Report Received 12/31/14 (EEA 15033); Certificate on Notice of Project Change (NPC) finding no Supplement Environmental Impact Report required issued on November 25, 2016.
3. Massachusetts Department of Environmental Protection (MA DEP)	MA DEP Underground Injection Control (UIC) BRP WS-06	To be filed at project completion
4. Massachusetts Department of Environmental Protection (MA DEP)	Construction Dewatering Permit	Subject to final foundation design



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

5. Massachusetts Historical Commission (MHC)	Review of project relative to potential effects of State Register historic/ archeological resources	Final Memorandum of Agreement Approved by MGC on December 17, 2015 and Signed by MHC on December 18, 2015 (concurring party signatures pending).
6. Massachusetts Department of Transportation (MassDOT)	Findings pursuant to M.G.L c. 30, sec. 61	Final Road Safety Audits (RSAs) provided to MassDOT in December 2015 consistent with MEPA Certificate. Revised Draft Section 61 Findings Presented to MassDOT on December 23, 2015. MassDOT will issue Section 61 Findings consistent with their review of the FEIR and MGC Section 61 Findings. MassDOT expected to issue section 61 Findings by mid to late January 2015 that will be incorporated by reference into the final MGC Section 61 Findings.
	Category III Application for Permit to Access State Highway	MGM will prepare and submit a 25% design package and Design Exception Report for MassDOT review – assumed to be a Category III Application for Permit to Access State Highway. Upon receipt of the 25% level comments, MGM will prepare a combined 75%/100% design package for MassDOT's review. Upon receipt of 75/100% level comments, MGM will prepare a PS&E design package for MassDOT's final review. MassDOT will issue the Highway Access Permit prior to construction of multimodal roadway and traffic control improvements.
7. Massachusetts Department of Housing and Community Development	Chapter 121A Designation as an Urban Redevelopment Project	Approval letter received 12/31/14
8. Massachusetts Department of Public Safety	Elevator Construction Permits	Application to be filed pending final drawings
LOCAL PERMITS AND APPROVALS UPDATE FOR FOURTH QUARTER 2015		
1. City of Springfield Department of Public Works	General Roadway Excavation, Trenching	Union Street between East Columbus and Walnut Street, 10/6/15: No. 20152623
		Main Street between Gridiron Street and Union Street, 10/6/15: Nos. 20152609, 20152610
		Union Street between E. Columbus Ave. and Walnut Street, 10/9/15: No. 20152676
		Main Street between Gridiron Street and Union Street, 10/13/15: No. 20152678



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

		Bliss St. between Main St. and East Columbus Ave., 10/16/15: No. 20152713
		Union St.-S Side-225' W. of Main Street, 10/14/15: No. 923272
		State Street between W. Columbus Ave. and Main Street, 10/23/15: No. 20152762
	Special (Water & Sewer Commission)	East Columbus Ave. between S. end Bridge Ramp and Bruno St., 10/2/15: No. 20152582
		East Columbus Ave. between Bruno St. and State St., 10/19/15: No. 20152725
		East Columbus Ave. between S. end Bridge Ramp and Bruno St., 10/19/15: No. 20152726
		Main Street between Mill and E. Columbus, 10/20/15: No. 20152741
	Construction Management & Temporary Traffic Control Plans	Construction Management & Temporary Traffic Control Plans Revision 1 Approval for Project Site, 11/9/15
2.	City of Springfield – Code Enforcement/Building Division	Building Permit Demolition 94 Union Street, 12/22/15: No. 15BDOT-00085ER
3.	City of Springfield Historical Commission	MHC Review Concurred Party; Demolition Delay SHC approved changes to design for purposes of historic resources and revised MOU on October 23, 2015.
4.	Springfield City Council	Overlay District Special Permit Overlay District Special Permit approved by City Council on December 22, 2015. Site Plan Review and Amendments to HCA MGM Site Plan submission deemed completed on November 23, 2015. Hearings before the City Council on the Site Plan review are scheduled for January 19 th and 20 th , 2016 and hearings on the HCA amendments and street closure approvals are schedule for January 25 th and 26 th .
5.	City of Springfield Department of Health and Human Services	Food Service Establishment Permit TBD as venues are finalized
6.	City of Springfield – Forestry Division	Municipal Tree Work Permit Bliss, Howard Streets and Leonardo DaVinci Park, 11/30/15
7.	Springfield Water and Sewer Commission	Water and Sewer Connection Permits Connection permits to be filed mid-2016, pending final drawings.



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

135.02.7 In furtherance of specific goals for the utilization of minorities, women and veterans on construction jobs, the licensee shall send and provide a copy to the commission, to each labor union or representative of workers with which the licensee has a collective bargaining agreement or other contract of understanding, a notice advising the labor union or workers representative of the licensee's commitments pursuant to M.G.L. c. 23K §(15) and §§21(a)(21) and (22).

7 ORGANIZED LABOR LETTER

The Project Labor Agreement (PLA) was executed on February 26, 2015. Article XVIII on Page 25 of the Agreement states the construction manager and labor unions' commitment to comply with Owner's Diversity and Affirmative Marketing Program as adopted on January 22, 2015.

A copy of the executed PLA is available to the Massachusetts Gaming Commission's Representative for review.



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

135.02.8 Prior to the gaming establishment opening for business, in furtherance of specific goals for the utilization of minority business enterprises, women business enterprises and veteran business enterprises as vendors in the provision of goods and services to the gaming establishment, the licensee shall provide to the commission an affirmative marketing plan in which the licensee identifies specific goals, expressed as an overall program goal applicable to the total dollar value of contracts entered into, for the utilization of minority business enterprises, women business enterprises and veteran business enterprises to participate as vendors in the provision of goods and services procured by the gaming establishment and any businesses operated as part of the gaming establishment; provided, however, that the specific goals for the utilization of such minority business enterprises, women business enterprises and veteran business enterprises shall be based on the availability of such minority business enterprises, women business enterprises and veteran business enterprises engaged in the type of work to be contracted by the gaming licensee.

8 OPERATIONAL PHASE DIVERSITY PROGRAM FOR EQUAL OPPORTUNITY

MGM's Diversity and Affirmative Marketing Program was approved on January 22, 2015. MGM will comply with this program to meet goals for Diversity participation in the operational phase of the project.



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015


APPENDIX A

LEVEL 1, LEVEL 2 AND DETAILED PROJECT SCHEDULES



APPENDICES

MGM Springfield Project Schedule



* Residential commitment will be constructed at a minimum of two (2) locations and the completion date listed is the outside date of the second location.



**MGM RESORTS
INTERNATIONAL™**



City of Springfield


T TISHMAN
An AECOM Company




MGM Springfield Sep 2018 Opening - / Page 1 of 3
Level 2 Exec Summary / DD 1.Nov.15 / Printed 5.Nov.15



Activity ID	Activity Name	Orig Dur	Start	Finish	2016												2017												2018																	
					S	O	T	N	D	J	A	M	A	P	R	J	U	S	O	C	T	N	D	J	A	F	M	A	P	R	J	U	S													
	Fabrication	260	11.Apr.16	20.Apr.17																																										
	Construction	781	14.Jun.16	3.Aug.18																																										
	95 STATE ST (Lvl 4 & Up)	752	9.Feb.15 A	16.Feb.18																																										
	Design	399	9.Feb.15 A	22.Sep.16																																										
	Permitting	86	25.Apr.16	24.Aug.16																																										
	Procurement	126	18.Apr.16	14.Oct.16																																										
	Fabrication	80	17.Oct.16	9.Feb.17																																										
	Construction	407	8.Jul.16	16.Feb.18																																										
	101 STATE ST	789	9.Feb.15 A	11.Apr.18																																										
	Design	521	9.Feb.15 A	20.Mar.17																																										
	Permitting	80	30.Jan.17	22.May.17																																										
	Procurement	134	12.Oct.16	24.Apr.17																																										
	Fabrication	80	19.Apr.17	10.Aug.17																																										
	Construction	358	9.Nov.16	11.Apr.18																																										
	SITEWORK & UTILS	618	26.Feb.15 A	8.Dec.16																																										
	Design	198	26.Feb.15 A	3.Feb.16																																										
	Permitting	100	3.Jun.15 A	9.Oct.15 A																																										
	Procurement	226	26.Feb.15 A	22.Feb.16																																										
	Fabrication	0																																												
	Construction	405	4.May.15 A	8.Dec.16																																										
	OFFSITE IMPROVEMENTS (per FEIR)	343	1.Aug.16	8.Dec.17																																										
	Design	50	1.Aug.16	11.Oct.16																																										
	Permitting	40	12.Oct.16	8.Dec.16																																										
	Procurement	123	10.Aug.16	6.Feb.17																																										
	Fabrication	50	7.Feb.17	18.Apr.17																																										
	Construction	316	24.Aug.16	8.Dec.17																																										
	PLAZA RETAIL	409	17.Nov.16	29.Jun.18																																										
	Design	75	17.Nov.16	6.Mar.17																																										
	Permitting	40	7.Mar.17	2.May.17																																										
	Procurement	40	7.Mar.17	2.May.17																																										
	Fabrication	90	3.May.17	8.Sep.17																																										
	Construction	254	29.Jun.17	29.Jun.18																																										
	ARMORY	786	1.Jun.16	26.Jul.18																																										
	Design	79	1.Jun.16	21.Sep.16																																										
	Permitting	40	22.Sep.16	18.Nov.16																																										
	Procurement	60	22.Sep.16	19.Dec.16																																										
	Fabrication	80	20.Dec.16	13.Apr.17																																										
	Construction	584	20.Dec.16	26.Jul.18																																										
	DaVINCI PARK	470	6.Sep.16	17.Jul.18																																										
	Design	180	6.Sep.16	23.May.17																																										





 Actual Work
 Remaining ...
 Remaining Work
 Critical Remaining Work

 Remaining ...
 Milestone

MGM RESORTS INTERNATIONAL™

MGM Springfield Sep 2018 Opening - / Page 3 of 3
Level 2 Exec Summary / DD 1.Nov.15 / Printed 5.Nov.15


TISHMAN
An AECOM Company


SCHEDULE SOLUTIONS
Master Project Planners

Remaining Level of Effort

 Critical Re...



MGM Springfield Sep 2018 Opening - / Page 1 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



**SCHEDULE
SOLUTIONS**

Remaining Level of Effort

Actual Work

Remaining Work



MGM Springfield Sep 2018 Opening - / Page 2 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



Activity ID	Activity Name	Orig Dur	Start	Finish	2016												2017												2018																				
					S	Oct	N	D	Jan	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A	M	J	Jul	A	S	Jan	F	M	A	M	J	Jul	A	S											
MGC-228	Provide 50% CDs	0		20.Jul.16																																													
MGC-229	Provide 95% CDs	0		8.Sep.16																																													
MGC-681	Prep&Submit: By the Closing Date, deliver or cause to be delivered all of the Closin	10	8.Jun.18	21.Jun.18																																													
MGC-204	"Complete" means completion of Work, as evidenced by the issuance of a temporai	0		3.Aug.18																																													
MGC-205	"Construction Completion Date"	0		3.Aug.18																																													
MGC-206	"Final Completion" means the completion of the Work, as evidenced by issuance of	0		3.Aug.18																																													
MGC-207	"Final Completion Date"	0		3.Aug.18																																													
MGC-226	Provide Approval Status Reports Monthly	686	17.Nov.15	3.Aug.18																																													
MGC-210	"Operations Commencement Date"	0		2.Sep.18																																													
6 FEIR Tracking					867	4.Nov.14 A	5.Sep.18																																										
MGC-609b	Photographic documentation of the buildings prior to demolition	1	13.Mar.15 A	1.Aug.15 A																																													
MGC-633b	Establish truck traffic routes and coordinate detours with the I-91 viaduct project	0		1.Aug.15 A																																													
MGC-608	Publish an updated schedule of upcoming work every two weeks and disseminate t	0		1.Aug.15 A																																													
MGC-696	Registration of the stormwater system's infiltration system in accordance with the M	0		1.Aug.15 A																																													
MGC-697	Prep&Submit: Develop traffic management plans, including temporary during the C	0		1.Aug.15 A																																													
MGC-698	Establish vibration limits and performance criteria in the Construction Management	0		1.Aug.15 A																																													
MGC-535	Conduct RSA's as part of the 25% design process for intersection improvements at:	0		2.Nov.15																																													
MGC-536	Conduct RSA's as part of the 25% design process for intersection improvements at:	0		2.Nov.15																																													
MGC-537	Conduct RSA's as part of the 25% design process for intersection improvements at:	0		2.Nov.15																																													
MGC-538	Conduct RSA's as part of the 25% design process for intersection improvements at:	0		2.Nov.15																																													
MGC-539	Conduct RSA's as part of the 25% design process for intersection improvements at:	0		2.Nov.15																																													
MGC-540	Conduct RSA's as part of the 25% design process for intersection improvements at:	0		2.Nov.15																																													
MGC-541	Conduct RSA's as part of the 25% design process for intersection improvements at:	0		2.Nov.15																																													
MGC-695	Execution of a Memorandum of Understanding (MOU) with the SWSC to memorializ	0		18.Jan.16																																													
MGC-690	Conduct precondition surveys and vibration monitoring to document initial site conc	0		1.Mar.16*																																													
MGC-692	Replacement of a 10-inch sewer main within Union Street with a 12-inch sewer main.	0		6.May.16																																													
MGC-693	Replacement of a 24-inch water main in Union Street	0		6.May.16																																													
MGC-441	Stage 1 -demolition of existing buildings onsite and removal of materials from the	210	18.May.15 A	16.May.16																																													
MGC-691	Replacement of the twin 12-inch water mains in Main Street with one-16-iinch water	0		1.Jul.16																																													
MGC-694	Replacement of a 12-inch vitrified clay sewer main and upgrade hot water mains in	0		11.Jul.16																																													
MGC-634b	Implement a Construction parking plan, including the GC's plans and protocols for e	0		27.Jul.16																																													
MGC-610b	Salvage and reuse of architectural elements within the Project	1	4.Nov.14 A	8.Sep.16																																													
MGC-442	Stage 2 -Excavation and prep site for constr. Offsite Pkg for Constr pers.	135	19.Apr.16	28.Oct.16																																													
MGC-689	During the construction of the I-91 Viaduct Deck Replacement and MGM Springfield	0		21.Nov.16*																																													
MGC-443	Stage 3 -Constr of the parking garage and building superstructure. Durin	316	31.Oct.16	31.Jan.18			</td																																										

Remaining Level of Effort

t  Critical Re



MGM Springfield Sep 2018 Opening - / Page 3 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.2018



Activity ID	Activity Name	Orig Dur	Start	Finish	2016												2017													
					2016				2017				2018				2016				2017				2018					
					S	O	O	T	N	D	J	A	M	A	J	U	S	O	T	N	D	J	A	F	M	A	M	J	U	S
MGC-460	Modify vehicular and pedestrian signal phasing scheme at Union Street / East and'	0		21.Jun.18																								◆		
MGC-461	Upgrade vehicular and pedestrian traffic signal equipment and infrastructure at cori	0		21.Jun.18																								◆		
MGC-462	Optimize traffic signal timings, clearance intervals, signal coordination, and offset tir	0		21.Jun.18																								◆		
MGC-463	Widen sidewalks along site frontage	0		21.Jun.18																								◆		
MGC-464	Construct trolley stop adjacent to MGM Springfield	0		21.Jun.18																								◆		
MGC-465	Restripe State Street along site frontage	0		21.Jun.18																								◆		
MGC-466	Stripe intersection tracking markings across intersection of State Street/Main Street	0		21.Jun.18																								◆		
MGC-467	Complete pavement mill and overlay State Street between Dwight Street and East C	0		21.Jun.18																								◆		
MGC-468	Upgrade accessible wheelchair ramps at State St/Main St; State St/E.Columbus Ave	0		21.Jun.18																								◆		
MGC-469	Install vehicular/pedestrian/bicycle wayfinding signs	0		21.Jun.18																								◆		
MGC-470	Install mid-block crosswalk, pedestrian flasher assembly and raised median island '	0		21.Jun.18																								◆		
MGC-471	Install bicycle "sharrows" and share-the-road signage, install bike boxes, shift stop I	0		21.Jun.18																								◆		
MGC-472	Modify pedestrian crossing across East Columbus Avenue north of State Street inte	0		21.Jun.18																								◆		
MGC-473	Construction pedestrian refuge island along St. James Avenue approach to State S	0		21.Jun.18																								◆		
MGC-474	Upgrade pedestrian traffic signal equipment only at: State Street/Chestnut Street/M	0		21.Jun.18																								◆		
MGC-475	Upgrade vehicular and pedestrian traffic signal equipment and infrastructure at: St	0		21.Jun.18																								◆		
MGC-476	Modify traffic signal phasing at intersection of State Street/Main Street	0		21.Jun.18																								◆		
MGC-477	Optimize traffic signal timings, clearance intervals, signal coordination and offset tin	0		21.Jun.18																								◆		
MGC-478	Widen sidewalks along site frontage	0		21.Jun.18																								◆		
MGC-479	Relocate PVTA bus stops along Main Street	0		21.Jun.18																								◆		
MGC-480	Complete a pavement mill and overlay Main Street between State Street and Union	0		21.Jun.18																								◆		
MGC-481	Restripe Main Street between State Street and Union Street	0		21.Jun.18																								◆		
MGC-482	Stripe intersection tracking markings across intersection of Main Street/Boland Way	0		21.Jun.18																								◆		
MGC-483	Upgrade accessible wheelchair ramps at: Main Street/Union Street; Main Street/St	0		21.Jun.18																								◆		
MGC-484	Install vehicular/pedestrian/bicycle wayfinding signs	0		21.Jun.18																								◆		
MGC-485	Install mid-block crosswalk north of Howard Street	0		21.Jun.18																								◆		
MGC-486	Install bicycle "sharrows" and share-the-road signage between Mill Street and Unio	0		21.Jun.18																								◆		
MGC-487	Install bike lane northbound and bicycle "sharrows" southbound with share-the-roa	0		21.Jun.18																								◆		
MGC-488	Install bike boxes, shift stop lines and recalculated clearance intervals at intersectio	0		21.Jun.18																								◆		
MGC-489	Install new parking regulation signs along Main Street between State Street and Un	0		21.Jun.18																								◆		
MGC-490	Upgrade pedestrian traffic signal equipment only at: Main Street/Falcons Way/Cour	0		21.Jun.18																								◆		
MGC-491	Optimize traffic signal timings, clearance intervals, signal coordination and offset tin	0		21.Jun.18																								◆		
MGC-492	Restripe Lyman Street between Main Street and Dwight Street	0		21.Jun.18																								◆		
MGC-493	Install bicycle lanes and wayfinding signage	0		21.Jun.18																								◆		
MGC-494	Install vehicular/pedestrian/bicycle wayfinding signs	0		21.Jun.18																								◆		
MGC-495	Restripe Boland Way eastbound between East Columbus Avenue and West Colum	0		21.Jun.18																								◆		
MGC-496	Stripe intersection tracking markings across intersection of West Columbus Avenue	0		21.Jun.18																								◆		
MGC-497	Install "sharrows" along Boland Way between East Columbus Avenue and Main Str	0		21.Jun.18																								◆		
MGC-498	Upgrade accessible wheelchair ramps at: East Columbus Avenue/Boland Way; We	0		21.Jun.18																								◆		
MGC-499	Upgrade vehicular and pedestrian traffic signal equipment at East Columbus Avenu	0		21.Jun.18																								◆		
MGC-500	Optimize traffic signal timings, clearance intervals, signal coordination and offset tin	0		21.Jun.18																										

Remaining Level of Effort

Critical Re



MGM Springfield Sep 2018 Opening - / Page 5 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.2018




The legend consists of six items arranged horizontally:

- Remaining Level of Effort: Represented by a green bar.
- Critical Resources: Represented by a red bar.
- Actual Work: Represented by a blue bar.
- Milestone: Represented by a diamond symbol.
- Remaining Work: Represented by a light green bar.
- Summary: Represented by a black downward-pointing triangle.



MGM Springfield Sep 2018 Opening - / Page 6 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15





 Remaining Level of Effort
  Critical Re...

 Actual Work
  Milestone

 Remaining Work
  Summary



MGM Springfield Sep 2018 Opening - / Page 7 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



SCHEDULE SOLUTIONS
 Master Project Planners

Activity ID	Activity Name	Orig Dur	Start	Finish	2016												2017												2018																			
					S	Oct	N	D	Jan	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A	M	J	Jul	A	S							
TR-218	Edisonia block / 1156-1178 Main St	20	26.Feb.15 A	10.Apr.15 A																																												
TR-207	16-30 Bliss St / Garage	10	16.Apr.15 A	29.Apr.15 A																																												
TR-214	Office Bldg. 95 State	20	1.Aug.15 A	7.Aug.15 A																																												
Phase 3				137	11.May.15 A	23.Nov.15																																										
TR-226	YWCA / Sheriff	10	11.May.15 A	5.Jun.15 A																																												
TR-222	WCA Boarding House / Rescue Mission	10	9.Nov.15*	23.Nov.15																																												
Civil Design				150	2.Dec.14 A	31.Dec.15																																										
DES-106	Cut, cap, make safe plans	10	2.Dec.14 A	15.Dec.14 A																																												
DES-104	Demolition plans: Phase I - Parking Garage	15	2.Dec.14 A	22.Dec.14 A																																												
DES-126	Developing column loads for use by the Geotechnical Consultant for a 25-story hotel	15	2.Feb.15 A	20.Feb.15 A																																												
DES-176	Roadway Discontinuance plan submission	20	2.Feb.15 A	20.Feb.15 A																																												
DES-166	Demolition plans: Phase III - Podium (1o2)	15	26.Feb.15 A	18.Mar.15 A																																												
DES-112	Church Relocation plan	20	1.Apr.15 A	24.Apr.15 A																																												
DES-164	Demolition plans: Phase II - Hotel Tower	15	2.Feb.15 A	1.May.15 A																																												
DES-170	Civil - Issue Excavation Plan (incl SOE Podium Sheet Piling)	0		1.May.15 A																																												
DES-168	Site civil plan	80	26.Feb.15 A	31.Dec.15																																												
Site Investigations				124	8.Dec.14 A	22.Jun.15 A																																										
TR-178	Existing building structural/ seismic	50	8.Dec.14 A	25.Feb.15 A																																												
TR-176	Soils pre-classification (by Owner)	40	29.Apr.15 A	22.Jun.15 A																																												
Addl Enabling Phase Design Criteria				65	27.Jan.15 A	29.May.15 A																																										
DES-138	Civil and MEP Design/ Engineering for temporary services	25	9.Feb.15 A	25.Feb.15 A																																												
DES-150	LEED – Registration (lock in 2009 LEED scoring criteria)	20	27.Jan.15 A	26.Feb.15 A																																												
DES-134	Phase 1 probe program to expose existing structures	10	27.Feb.15 A	12.Mar.15 A																																												
DES-144	Phase 1 probe program TBD	10	13.Mar.15 A	31.Mar.15 A																																												
DES-152	District Heating & Cooling – Need decision March	30	27.Feb.15 A	10.Apr.15 A																																												
DES-146	Vertical Transportation requirements	20	1.Apr.15 A	28.Apr.15 A																																												
DES-148	Utility corridors	20	23.Mar.15 A	20.May.15 A																																												
DES-140	MEP Planning – Project load letter refinement and coordination with utilities and en	25	16.Mar.15 A	29.May.15 A																																												

Remaining Level of Effort

Critical Re.



MGM Springfield Sep 2018 Opening - / Page 9 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



Legend:

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Resource
- Milestone
- Summary



MGM Springfield Sep 2018 Opening - / Page 10 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



 Remaining Level of Effort

 Critical Re.



MGM Springfield Sep 2018 Opening - / Page 11 of 46

MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



**SCHEDULE
SOLUTIONS**
Master Project Planners

Remaining Level of Effort

Critical Re...



MGM Springfield Sep 2018 Opening - / Page 12 of 46

MGM Detail Schedule / DD 1 Nov 15 / Printed 5 Nov 15



**SCHEDULE
SOLUTIONS**
Master Project Planners

The legend consists of four items arranged horizontally. From left to right: a green bar labeled 'Remaining Level of Effort'; a red bar labeled 'Critical Re'; a blue bar labeled 'Actual Work'; a black diamond labeled 'Milestone'; a light green bar labeled 'Remaining Work'; and a black triangle labeled 'Summary'.



MGM Springfield Sep 2018 Opening - / Page 13 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



The Gantt chart displays three metrics for each task:

- Remaining Level of Effort**: Indicated by a red bar.
- Actual Work**: Indicated by a blue bar.
- Remaining Work**: Indicated by a green bar.

Legend:


- Remaining Level of Effort: Red bar
- Actual Work: Blue bar
- Remaining Work: Green bar

Task	Actual Work (Blue)	Remaining Work (Green)	Remaining Level of Effort (Red)
A	Very Low	Very Low	Very High
B	Medium	Medium	Medium
C	Medium	Medium	Medium
D	Medium	Medium	Medium
E	Medium	Medium	Medium
F	Medium	Medium	Medium
G	Medium	Medium	Medium
H	Medium	Medium	Medium



MGM Springfield Sep 2018 Opening - / Page 14 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15





MGM Springfield Sep 2018 Opening - / Page 15 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15




 Remaining Level of Effort

Critical Re



MGM Springfield Sep 2018 Opening - / Page 16 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.1





 Remaining Level of Effort
  Critical Re...

 Actual Work
  Milestone

 Remaining Work
  Summary




The legend consists of four entries:

- Remaining Level of Effort:** Indicated by a green bar.
- Actual Work:** Indicated by a blue bar.
- Remaining Work:** Indicated by a light green bar.
- Critical Path:** Indicated by a red bar.
- Milestones:** Indicated by a diamond symbol.
- Summary:** Indicated by a downward-pointing triangle symbol.



MGM Springfield Sep 2018 Opening - / Page 18 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15





Remaining Level of Effort

Critical Re...

Actual Work

Milestone

Remaining Work

Summary



MGM Springfield Sep 2018 Opening - / Page 19 of 46
MGM Detail Schedule / DD 1

The legend consists of five entries arranged horizontally. From left to right: a green bar labeled 'Remaining Level of Effort'; a blue bar labeled 'Actual Work'; a light green bar labeled 'Remaining Work'; a red bar labeled 'Critical Re' (partially visible); a black diamond labeled 'Milestone'; and a black triangle labeled 'Summary'.



MGM Springfield Sep 2018 Opening - / Page 20 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



Legend:

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Resources
- Milestone
- Summary



MGM Springfield Sep 2018 Opening - / Page 21 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



Legend:

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Resources
- Milestone
- Summary



MGM Springfield Sep 2018 Opening - / Page 22 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



Remaining Level of Effort

Critical Re



MGM Springfield Sep 2018 Opening - / Page 23 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.2018



**SCHEDULE
SOLUTIONS**
Master Project Planners



Activity ID	Activity Name	Orig Dur	Start	Finish	2016												2017												2018																	
					S	O	O	N	D	J	A	M	J	U	L	A	S	O	T	N	D	J	A	M	J	U	L	A	S	O	T	N	D	J	A	M	J	U	L	A	S					
HT-05-06	2ndFlr: Exhaust Shafts	5	26.Dec.17	2.Jan.18																																										
HT-05-08	2ndFlr: Laundry Chutes	5	26.Dec.17	2.Jan.18																																										
HT-05-12	2ndFlr: Prefab Shower Bases / Tubs	10	3.Jan.18	16.Jan.18																																										
HT-05-14	2ndFlr: Framing / Bucks (incl Soffits)	15	26.Dec.17	16.Jan.18																																										
HT-05-16	2ndFlr: Plumbing Roughing	20	17.Jan.18	13.Feb.18																																										
HT-05-18	2ndFlr: HVAC Roughing / VFC Units	25	17.Jan.18	20.Feb.18																																										
HT-05-20	2ndFlr: Elec Roughing	30	17.Jan.18	27.Feb.18																																										
HT-05-22	2ndFlr: Sprinkler Roughing	20	31.Jan.18	27.Feb.18																																										
HT-05-24	2ndFlr: Firestop (need Temp Roof Above)	5	28.Feb.18	6.Mar.18																																										
HT-05-26	2ndFlr: Insulation	5	28.Feb.18	6.Mar.18																																										
HT-05-27	2ndFlr: MEP Rough Inspections	5	28.Feb.18	6.Mar.18																																										
HT-05-28	2ndFlr: Firestopping / Insulation Insp - City/QC	1	7.Mar.18	7.Mar.18																																										
HT-05-31	2ndFlr: Frame Suspended Drywall Ceilings	10	8.Mar.18	21.Mar.18																																										
HT-05-29	2ndFlr: Sheetrock Walls & Ceilings	25	9.Mar.18	13.Apr.18																																										
HT-05-30	2ndFlr: Tape & Spackle	20	23.Mar.18	20.Apr.18																																										
HT-05-32	2ndFlr: Prep Floor Substrate / Tile	15	30.Mar.18	20.Apr.18																																										
HT-05-40	2ndFlr: Prime Paint Walls / Clgs	10	16.Apr.18	27.Apr.18																																										
HT-05-48	2ndFlr: Vanities	5	30.Apr.18	4.May.18																																										
HT-05-36	2ndFlr: Carpet / Flooring	10	23.Apr.18	4.May.18																																										
HT-05-38	2ndFlr: Wood Trim & Base / Millwork	15	7.May.18	25.May.18																																										
HT-05-50	2ndFlr: Entry Doors / Doors & Hardware	10	14.May.18	25.May.18																																										
HT-05-52	2ndFlr: Final Paint	15	14.May.18	4.Jun.18																																										
HT-05-42	2ndFlr: Light Fixtures	10	29.May.18	11.Jun.18																																										
HT-05-44	2ndFlr: Elec Devices / Termination	10	29.May.18	11.Jun.18																																										
HT-05-46	2ndFlr: Plumbing Finishes & Fixtures	10	29.May.18	11.Jun.18																																										
HT-05-54	2ndFlr: Punch & Clean / Final Inspections	5	12.Jun.18	18.Jun.18																																										
HT-05-56	2ndFlr: Complete / Ready for Corridor Carpet	0		18.Jun.18																																										
6th Floor					132	3.Jan.18	10.Jul.18																																							
HT-06-02	2ndFlr: Start Fit Out	0	3.Jan.18																																											
HT-06-04	2ndFlr: Layout	5	3.Jan.18	9.Jan.18																																										
HT-06-06	2ndFlr: Exhaust Shafts	5	10.Jan.18	16.Jan.18																																										
HT-06-08	2ndFlr: Laundry Chutes	5	10.Jan.18	16.Jan.18																																										
HT-06-12	2ndFlr: Prefab Shower Bases / Tubs	10	24.Jan.18	6.Feb.18																																										
HT-06-14	2ndFlr: Framing / Bucks (incl Soffits)	15	17.Jan.18	6.Feb.18																																										
HT-06-16	2ndFlr: Plumbing Roughing	20	7.Feb.18	6.Mar.18		</td																																								

Legend:


- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Resources
- Milestone
- Summary



MGM Springfield Sep 2018 Opening - / Page 25 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



The logo for Schedule Solutions, featuring the company name in a stylized blue font with horizontal lines extending from the letters 'S' and 'E'. Below the main name is the subtitle 'Master Project Planners'.



The legend consists of six items arranged horizontally:

- Remaining Level of Effort: Represented by a green bar.
- Critical Resources: Represented by a red bar.
- Actual Work: Represented by a blue bar.
- Milestone: Represented by a diamond symbol.
- Remaining Work: Represented by a light green bar.
- Summary: Represented by a black bar with a triangular arrowhead.



MGM Springfield Sep 2018 Opening - / Page 27 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



The legend consists of six entries arranged horizontally:

- Remaining Level of Effort: Represented by a green bar.
- Critical Path: Represented by a red bar.
- Actual Work: Represented by a blue bar.
- Milestones: Represented by a diamond symbol.
- Remaining Work: Represented by a light green bar.
- Summary: Represented by a black bar.



MGM Springfield Sep 2018 Opening - / Page 28 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



Legend:


- Remaining Level of Effort (Red)
- Actual Work (Blue)
- Remaining Work (Green)
- Critical (Red Bar)
- Milestone (Diamond)
- Summary (Inverted Triangle)



MGM Springfield Sep 2018 Opening - / Page 29 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



**SCHEDULE
SOLUTIONS**
Master Project Planners



Activity ID	Activity Name	Orig Dur	Start	Finish	2016												2017												2018																	
					S	Oct	N	D	Jan	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A	M	J	Jul	A	S					
PO-CPE-14	Install Elevator Fronts	10	23.Oct.17	3.Nov.17																																										
PO-CPE-16	Install Elevator Fixtures	5	6.Nov.17	10.Nov.17																																										
PO-CPE-18	Install Elevator Doors	16	13.Nov.17	5.Dec.17																																										
PO-CPE-20	Pipe & Wire Hoistway	5	6.Dec.17	12.Dec.17																																										
PO-CPE-22	Work by Others - Pit Ladder, Lights, Disconnects	2	13.Dec.17	14.Dec.17																																										
PO-CPE-24	Build Elevator Cab	5	15.Dec.17	21.Dec.17																																										
PO-CPE-26	Pipe & Wire Cab	3	22.Dec.17	27.Dec.17																																										
PO-CPE-28	Hang Car Doors	3	28.Dec.17	2.Jan.18																																										
PO-CPE-30	Elevator Flooring by Others	2	3.Jan.18	4.Jan.18																																										
PO-CPE-32	Adjust/Test/Commission Elev # 1	5	5.Jan.18	11.Jan.18																																										
PO-CPE-34	Elevator Inspection	1	12.Jan.18	12.Jan.18																																										
Banquet Service Elevator 1 (Area 3)		84	18.Jul.17	14.Nov.17																																										
PO-BSE1-02	Delivery & Unload Elev No.1	2	18.Jul.17	19.Jul.17																																										
PO-BSE1-04	Stage Hoistway	3	20.Jul.17	24.Jul.17																																										
PO-BSE1-06	Install Brackets/Rails	7	25.Jul.17	2.Aug.17																																										
PO-BSE1-08	Set Machine Beams/Machines/OH Eqpt	7	3.Aug.17	11.Aug.17																																										
PO-BSE1-10	Set Control Room Eqpt	3	14.Aug.17	16.Aug.17																																										
PO-BSE1-12	Build Car Sling	5	17.Aug.17	23.Aug.17																																										
PO-BSE1-14	Install Elevator Fronts	10	24.Aug.17	7.Sep.17																																										
PO-BSE1-16	Install Elevator Fixtures	5	8.Sep.17	14.Sep.17																																										
PO-BSE1-18	Install Elevator Doors	16	15.Sep.17	6.Oct.17																																										
PO-BSE1-20	Pipe & Wire Hoistway	5	10.Oct.17	16.Oct.17																																										
PO-BSE1-22	Work by Others - Pit Ladder, Lights, Disconnects	2	17.Oct.17	18.Oct.17																																										
PO-BSE1-24	Build Elevator Cab	5	19.Oct.17	25.Oct.17																																										
PO-BSE1-26	Pipe & Wire Cab	3	26.Oct.17	30.Oct.17																																										
PO-BSE1-28	Hang Car Doors	3	31.Oct.17	2.Nov.17																																										
PO-BSE1-30	Elevator Flooring by Others	2	3.Nov.17	6.Nov.17																																										
PO-BSE1-32	Adjust/Test/Commission Elev # 1	5	7.Nov.17	13.Nov.17																																										
PO-BSE1-34	Elevator Inspection	1	14.Nov.17	14.Nov.17																																										
Banquet Service Elevator 2 (Area 3)		84	18.Jul.17	14.Nov.17																																										
PO-BSE2-02	Delivery & Unload Elev No.2	2	18.Jul.17	19.Jul.17																																										
PO-BSE2-04	Stage Hoistway	3	20.Jul.17	24.Jul.17																																										
PO-BSE2-06	Install Brackets/Rails	7	25.Jul.17	2.Aug.17																																										
PO-BSE2-08	Set Machine Beams/Machines/OH Eqpt	7	3.Aug.17	11.Aug.17				</																																						



MGM Springfield Sep 2018 Opening - / Page 31 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



The legend consists of four items: a green bar labeled "Remaining Level of Effort", a red bar labeled "Critical Re...", a blue bar labeled "Actual Work", and a light green bar labeled "Remaining Work". To the right of the bars are two diamond symbols labeled "Milestone" and a summary icon consisting of a horizontal bar with a downward-pointing arrow at each end labeled "Summary".



MGM Springfield Sep 2018 Opening - / Page 32 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15




The legend consists of six items arranged horizontally:

- Remaining Level of Effort:** Represented by a green horizontal bar.
- Critical Path:** Represented by a red horizontal bar.
- Actual Work:** Represented by a blue horizontal bar.
- Milestones:** Represented by a black diamond symbol.
- Remaining Work:** Represented by a light green horizontal bar.
- Summary:** Represented by a black inverted triangle symbol.



MGM Springfield Sep 2018 Opening - / Page 33 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15





Activity ID	Activity Name	Orig Dur	Start	Finish	2016												2017												2018																	
					S	O	O	N	D	J	A	M	J	J	A	S	O	C	N	D	J	A	M	J	J	A	S	O	C	N	D	J	A	M	J	J	A	S								
Palio		189	13.Sep.17	12.Jun.18																																										
PO-PAL-100	Palio Start				0	13.Sep.17																																								
PO-PAL-900	Palio Complete				0																																									
PO-PAL-102	Palio	120	13.Sep.17	5.Mar.18																																										
Kitchen		189	13.Sep.17	12.Jun.18																																										
PO-PAL-924	FRAME WALLS/DOOR FRAMES	30	13.Sep.17	25.Oct.17																																										
PO-PAL-922	INSTALL HOODS & WALK-IN COOLERS	10	26.Oct.17	8.Nov.17																																										
PO-PAL-926	HANG & INSTALL GREASE DUCT	10	26.Oct.17	8.Nov.17																																										
PO-PAL-908	MEPS ROUGH-IN WALLS/BACKING	15	26.Oct.17	15.Nov.17																																										
PO-PAL-930	TERMINATE HOOD TO GREASE DUCT/WRAP	5	9.Nov.17	15.Nov.17																																										
PO-PAL-920	DRYWALL & TAPE WALLS	20	21.Dec.17	19.Jan.18																																										
PO-PAL-928	INSTALL CEILING GRID	5	22.Jan.18	26.Jan.18																																										
PO-PAL-916	FRP/STAINLESS WALL COVERING	10	22.Jan.18	2.Feb.18																																										
PO-PAL-918	INSTALL QUARRY TILE FLOOR	10	22.Jan.18	2.Feb.18																																										
PO-PAL-914	MEPS DROPS TO GRID	10	29.Jan.18	9.Feb.18																																										
PO-PAL-912	INSTALL CEILING TILE	10	12.Feb.18	23.Feb.18																																										
PO-PAL-906	INSTALL FOOD SERVICE EQUIPMENT	20	5.Feb.18	2.Mar.18																																										
PO-PAL-948	Install Specialty Equipment	20	5.Feb.18	2.Mar.18																																										
PO-PAL-910	MEPS WALL/CEILING TRIM	10	26.Feb.18	9.Mar.18																																										
PO-PAL-940	3RD PARTY SCENARIO / DEVICE VERIFICATION	10	12.Mar.18	23.Mar.18																																										
PO-PAL-934	FLS PRE-TESTING (CONTRACTORS)	15	12.Mar.18	30.Mar.18																																										
PO-PAL-932	3RD PARTY REPORT	30	2.Apr.18	14.May.18																																										
PO-PAL-938	City of Spfld / 3RD PARTY FINAL	10	15.May.18	29.May.18																																										
PO-PAL-942	SFD DEVICE CERTIFICATION	10	15.May.18	29.May.18																																										
PO-PAL-936	TEMPORARY CERTIFICATE OF OCCUPANCY	10	30.May.18	12.Jun.18																																										
PO-PAL-944	SITE SIGN OFF / CLEARANCES	10	30.May.18	12.Jun.18																																										
PO-PAL-946	Ready for Burn In	0		12.Jun.18																																										
1st Flr Casino Retail		120	6.Sep.17	26.Feb.18																																										
PO-CRT-100	1st Flr Casino Rtl Start		0	6.Sep.17																																										
PO-CRT-900	1st Flr Casino Rtl Complete		0		26.Feb.18																																									
PO-CRT-102	1st Flr Casino Rtl	120	6.Sep.17	26.Feb.18																																										
Public Space		130	27.Sep.17	2.Apr.18																																										
PO-PS-100	Public Space Start		0	27.Sep.17																																										
PO-PS-900	Public Space Complete		0		2.Apr.18																																									
PO-PS-102	Public Space Fitout	130	27.Sep.17	2.Apr.18																																										
Level 2 Fit Outs		179	29.Aug.17	14.May.18																																										
Employee Dining Rm - Commissary & RR																																														

Remaining Level of Effort

Critical Re.



MGM Springfield Sep 2018 Opening - / Page 35 of 46

MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



**SCHEDULE
SOLUTIONS**
Master Project Planners



Legend:

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Resource
- Milestone
- Summary



MGM Springfield Sep 2018 Opening - / Page 36 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15





Legend:

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Resource
- Milestone
- Summary



MGM Springfield Sep 2018 Opening - / Page 37 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



Banquet RR#1 and RR#2

Activity ID	Activity Name	Orig Dur	Start	Finish
PO-B3-251	FRAME WALLS/CEILING/CHANDELIER SUPPORTS	15	29.Aug.17	19.Sep.17
PO-B3-252	FRAME SOFFIT	15	20.Sep.17	11.Oct.17
PO-B3-253	MEPS WALL ROUGH-IN/BACKING	15	20.Sep.17	11.Oct.17
PO-B3-260	SOFFIT MEPS ROUGHS	15	12.Oct.17	1.Nov.17
PO-B3-267	HANG PARTITION TRACK	15	12.Oct.17	1.Nov.17
PO-B3-259	MEPS DROP TO CEILING	15	2.Nov.17	22.Nov.17
PO-B3-266	INSTALL PARTITION WALL POCKETS	15	2.Nov.17	22.Nov.17
PO-B3-250	DRYWALL/TAPE & TEXTURE	15	21.Dec.17	12.Jan.18
PO-B3-262	DRYWALL RIPPER	15	21.Dec.17	12.Jan.18
PO-B3-254	INSTALL HIGH FLOATING CEILING	10	15.Jan.18	26.Jan.18
PO-B3-255	PRIME SOFFIT/WALLS	10	15.Jan.18	26.Jan.18
PO-B3-256	INSTALL FLOOR COVERING	10	29.Jan.18	9.Feb.18
PO-B3-257	MEPS FIXTURES & WALL/CEILING TRIM	15	29.Jan.18	16.Feb.18
PO-B3-264	INSTALL DOORS & HARDWARE	10	12.Feb.18	23.Feb.18
PO-B3-265	INSTALL & ADJUST MOVABLE PARTITION WALLS	10	12.Feb.18	23.Feb.18
PO-B3-258	INSTALL MILLWORK	25	29.Jan.18	2.Mar.18
PO-B3-268	OWNER FF&E	10	5.Mar.18	16.Mar.18
PO-B3-269	INSTALL OWNER SIGNAGE	10	5.Mar.18	16.Mar.18
PO-B3-263	CLEAN & PUNCHLIST	15	5.Mar.18	23.Mar.18
PO-B3-261	OWNER PUNCH & FINAL	15	19.Mar.18	9.Apr.18
Banquet RR#1 and RR#2				164 6.Sep.17 30.Apr.18
PO-BRR-364	FRAME METAL STUD WALLS/DOOR FRAMES	10	6.Sep.17	19.Sep.17
PO-BRR-357	FRAME CEILINGS & SOFFITS	15	20.Sep.17	11.Oct.17
PO-BRR-358	MEPS WALL ROUGH-IN/BACKING	15	20.Sep.17	11.Oct.17
PO-BRR-352	MEPS DROPS TO CEILING & SOFFITS	20	12.Oct.17	8.Nov.17
PO-BRR-363	DRYWALL RIPPER	10	21.Dec.17	5.Jan.18
PO-BRR-351	DRYWALL/TAPE/PAINT-WALLS/CEILINGS	25	21.Dec.17	26.Jan.18
PO-BRR-366	INSTALL CARPET INSERTS	5	29.Jan.18	2.Feb.18
PO-BRR-355	MEPS TRIM WALLS/CEILING	15	29.Jan.18	16.Feb.18
PO-BRR-356	INSTALL TILE FLOORING/WALLS/COUNTERTOPS IN RESTROOMS	15	29.Jan.18	16.Feb.18
PO-BRR-350	INSTALL MILLWORK/SPECIAL FINISHES	25	29.Jan.18	2.Mar.18
PO-BRR-360	HANG DOORS & HARDWARE	10	19.Feb.18	2.Mar.18
PO-BRR-362	INSTALL PLUMBING FIXTURES	10	19.Feb.18	2.Mar.18
PO-BRR-365	OWNER SIGNAGE	5	5.Mar.18	9.Mar.18
PO-BRR-359	OWNER FF&E	10	5.Mar.18	16.Mar.18
PO-BRR-361	INSTALL TOILET PARTITIONS & ACCESSORIES	10	5.Mar.18	16.Mar.18
PO-BRR-354	CLEAN & PUNCHLIST	15	19.Mar.18	9.Apr.18
PO-BRR-353	OWNER PUNCH & FINAL	15	10.Apr.18	30.Apr.18
Pre-Function				164 6.Sep.17 30.Apr.18
PO-PF-301	FRAME WALLS/CEILING/CHANDELIER SUPPORTS	30	6.Sep.17	18.Oct.17
PO-PF-303	MEPS WALL ROUGH-IN/BACKING	20	19.Oct.17	15.Nov.17
PO-PF-302	FRAME SOFFIT	25	19.Oct.17	22.Nov.17
PO-PF-311	MEPS DROP TO CEILING	15	16.Nov.17	7.Dec.17
PO-PF-313	SOFFIT MEPS ROUGHS	15	24.Nov.17	14.Dec.17
PO-PF-306	DRYWALL RIPPER	15	21.Dec.17	12.Jan.18
PO-PF-300	DRYWALL/TAPE & TEXTURE	30	21.Dec.17	2.Feb.18
PO-PF-312	INSTALL HIGH FLOATING CEILING	15	15.Jan.18	2.Feb.18
PO-PF-309	MEPS FIXTURES & WALL/CEILING TRIM	15	5.Feb.18	23.Feb.18
PO-PF-304	PRIME SOFFIT/WALLS	20	5.Feb.18	2.Mar.18




Legend:

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Resources
- Milestone
- Summary



MGM Springfield Sep 2018 Opening - / Page 38 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15





Legend:

- Remaining Level of Effort (Green bar)
- Critical Resource (Red bar)
- Actual Work (Blue bar)
- Milestone (Diamond symbol)
- Remaining Work (Light Green bar)
- Summary (Black triangle symbol)



MGM Springfield Sep 2018 Opening - / Page 40 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



Activity ID	Activity Name	Orig Dur	Start	Finish	2016												2017												2018											
					S	O	O	N	D	J	Jan	F	M	A	M	J	Jul	A	S	O	Oct	N	D	Jan	F	M	A	M	J	Jul	A	S								
SW-108	Schematic Design (SD)	50	25.Mar.15 A	12.Jun.15 A																																				
SW-110	Owner Approval - SD	5	15.Jun.15 A	19.Jun.15 A																																				
SW-114	Develop & Issue Civil Util Pkg (Tim Williams)	13	22.Jun.15 A	23.Jul.15 A																																				
SW-112	Design Development (DD) / SW&S Early Util Pkg	70	22.Jun.15 A	21.Dec.15																																				
SW-116	Owner Approval DD	5	22.Dec.15	29.Dec.15																																				
SW-118	Construction Documents (CD)	30	22.Dec.15	3.Feb.16																																				
SW-122	Owner Approval CD	5	28.Jan.16	3.Feb.16																																				
Permitting					100	3.Jun.15 A	9.Oct.15 A																																	
SW-200	Permits	40	3.Jun.15 A	2.Oct.15 A																																				
SW-202	DPW Rev & Appr Civil Util Pkg (Ph 1 Scope)	15	21.Sep.15 A	9.Oct.15 A																																				
Procurement					226	26.Feb.15 A	22.Feb.16																																	
SW-302	Early Release Pkg / Electrical	5	26.Feb.15 A	4.Mar.15 A																																				
SW-304	Early Release Pkg / State St Water Line C&C	24	26.Feb.15 A	31.Mar.15 A																																				
SW-316	Bid & Award Union,Main, E Columb Conx - Water & Sewer	20	19.Jun.15 A	2.Sep.15 A																																				
SW-306	MGM Negotiate Columbia Gas Discontinuance Agreement	15	16.Mar.15 A	18.Jan.16																																				
SW-308	MGM Negotiate Verizon Discontinuance Agreement	15	16.Mar.15 A	18.Jan.16																																				
SW-310	MGM Negotiate SWSC Discontinuance Agreement	15	16.Mar.15 A	18.Jan.16																																				
SW-312	MGM Negotiate Eversource Discontinuance Agreement	15	16.Mar.15 A	18.Jan.16																																				
SW-314	MGM Negotiate Comcast Discontinuance Agreement	15	16.Mar.15 A	18.Jan.16																																				
SW-300	Procurement	25	19.Jan.16	22.Feb.16																																				
SWSC Approves Demo Pkgs					60	23.Mar.15 A	18.Jun.15 A																																	
SW-126	Issue Demo Pkg B - 10 Mill St	0		23.Mar.15 A																																				
SW-130	Issue Demo Pkg D - 73 , 79 State St	0		27.Mar.15 A																																				
SW-128	Issue Demo Pkg C - 82 Howard/68 Union / 1357 E Columb	0		10.Apr.15 A																																				
SW-132	Issue Demo Pkg E - 1132,56-78 Main Edisonia / 16-30 Bliss Garage	0		1.Jun.15 A																																				
SW-136	Issue Demo Pkg G - Sheriff & Mission	0		1.Jun.15 A																																				
SW-134	Issue Demo Pkg F - Union to Bliss on Main St	0		18.Jun.15 A																																				
Columbia Gas Approves Demo Pkgs					63	26.Feb.15 A	15.May.15 A																																	
SW-521	Issue Demo Pkg C - 82 Howard/68 Union / 1357 E Columb	28	26.Feb.15 A	28.Apr.15 A																																				
SW-522	Issue Demo Pkg D - 73 , 79 State St	22	26.Feb.15 A	15.May.15 A																																				
SW-523	Issue Demo Pkg E - 1132,56-78 Main Edisonia / 16-30 Bliss Garage	48	26.Feb.15 A	15.May.15 A																																				
SW-524	Issue Demo Pkg F - Union to Bliss on Main St	58	26.Feb.15 A	15.May.15 A																																				
SW-525	Issue Demo Pkg G - Sheriff & Mission	63	26.Feb.15 A	15.May.15 A																																				
Construction					405	4.May.15 A	8.Dec.16																																	
SW-532	Dig Test Pits	10	4.May.15 A	12.Jun.15 A																																				
SW-506	Western MASS Electric Pwr Feed - W Columbus to Bliss Temp Service 1	45	15.May.15 A	28.Aug.15 A																																				
SW-512	Main St Medium Pressure Gas Line	40	1.Jul.15 A	9.Sep.15 A																																				
SW-520	SW&S L.A. Approval - Union St Ph1	0		9.Oct.15 A																																				
SW-536	SW&S L.A. Approval - State St	0		6.Nov.15*	</td																																			

Remaining Level of Effort

 Critical Re.



MGM Springfield Sep 2018 Opening - / Page 41 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.1



 Remaining Level of Effort

Critical Re



MGM Springfield Sep 2018 Opening - / Page 42 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



Remaining Level of Effort Critical Re
Actual Work ◆ Milestone
Remaining Work ▶ Summary



MGM Springfield Sep 2018 Opening - / Page 43 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15






The legend consists of six items arranged horizontally. From left to right: a red bar labeled 'Remaining Level of Effort'; a red diamond labeled 'Critical Resource'; a blue bar labeled 'Actual Work'; a black diamond labeled 'Milestone'; a green bar labeled 'Remaining Work'; and a black triangle labeled 'Summary'.



MGM Springfield Sep 2018 Opening - / Page 44 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15





Remaining Level of Effort Critical Re...

Actual Work Milestone

Remaining Work Summary



MGM Springfield Sep 2018 Opening - / Page 45 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



SCHEDULE
SOLUTIONS
 Master Project Planners

Legend:

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Re.
- Milestone
- Summary



MGM Springfield Sep 2018 Opening - / Page 46 of 46
MGM Detail Schedule / DD 1.Nov.15 / Printed 5.Nov.15



QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

APPENDIX B

DIVERSITY AND COMMUNITY OUTREACH SUMMARY

OCTOBER-DECEMBER 2015



APPENDICES

MGM Springfield**WBE/MBE/VBE Companies Met with October-December 2015**

Ref	Company	Location	Diversity Status
1	Dirty Girl Disposal	Millbury, MA	WBE
2	C & C Janitorial Supplies	Newington, CT	WBE/MBE
3	Jones Realty, LLC.	Springfield, MA	MBE
4	Moor Metals	Holliston, MA	MBE
5	Soltrix Technology Solutions, Inc.	Westborough, MA	WBE/MBE
6	Baker Steel Detailing, LLC.	Fall River, MA	WBE
7	Palmer Trailer Supply	Palmer, MA	WBE
8	White Glove Cleaning, LLC.	Springfield, MA	MBE
9	Consolidated Brick & Building Supplies, Inc.	Avon, MA	WBE
10	Baystate Alarm Security	Marlborough, MA	VBE
11	Aulson Company, Inc.	Methuen, MA	VBE
12	Alares LLC.	Quincy, MA	VBE
13	Francis Whitty/TMR Development	Middleboro, MA	VBE
14	Hernandez Consulting LLC.	Boston, MA	VBE
15	Steere Engineering, Inc.	Warwick, RI	WBE
16	C & C Contractors, LLC.	Springfield, MA	MBE
17	Federal Concrete Inc.	Hopedale, MA	WBE
18	Andelman and Lelek Engineering, Inc.	Norwood, MA	WBE
19	AAC Investments, LLC. dba Avenue Interior Design	Los Angeles, CA	WBE
20	C4 Cable	Taunton, MA	WBE
21	Capasso Restoration Inc.	North Haven, CT	WBE
22	Communications for Design	Northfield, MN	WBE
23	Dietz & Company Architects	Springfield, MA	WBE
24	Eastern General Contractors, Inc.	Springfield, MA	MBE
25	Fennick McCredie Architecture	Boston, MA	WBE
26	J & J Construction, Inc.	North Billerica, MA	MBE
27	JRL Construction, Inc.	Springfield, MA	VBE
28	Military Construction LLC.	Wayne, PA	VBE
29	Mise Design Group, LLC.	Pottstown, PA	VBE

MGM Springfield**Individual Community Group Meetings Held October-December 2015**

Ref	Name	Location
1	Greater New England Minority Supplier Development Council	Northeast Region
2	Community Works	Springfield, MA
3	Association of Black Businesses and Professionals	Springfield, MA
4	Uptown Construction Collaborative	Springfield, MA
5	National Association of Minority Contractors	Springfield, MA Chapter
6	East Africa Cultural Center	Springfield, MA
7	City of Springfield Dept. of Veteran Services	Springfield, MA
8	NABVETS	Springfield, MA
9	City of Springfield Dept. of Veteran Services	Springfield, MA
10	American Legion	Massachusetts Headquarters
11	Bilingual Veterans Outreach Center	Springfield, MA
12	Community Works	Springfield, MA
13	Association of Black Businesses and Professionals	Springfield, MA
14	Carpenters Union #108	Springfield, MA
15	Partners for Community	Springfield, MA
16	Uptown Construction Collaborative	Springfield, MA
17	A.W.A.K.E. Inc.	Springfield, MA
18	American Legion	Springfield, MA
19	Association of Black Businesses and Professionals	Springfield, MA
20	Carpenters Union #108	Springfield, MA
21	City of Springfield Veteran Services	Springfield, MA
22	Community Works	Springfield, MA
23	East Africa Cultural Center	Springfield, MA
24	Greater Springfield NAACP	Springfield, MA
25	Ironworkers Union #7	Springfield, MA
26	Partners for Community	Springfield, MA
27	Uptown Construction Collaborative	Springfield, MA

QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

APPENDIX C

DIVERSITY COMMITMENTS – DESIGN AND CONSTRUCTION

AS OF DECEMBER 31, 2015



APPENDICES

MGM Springfield

Diversity Commitment Summary - Construction And Design

As of: December 31, 2015

Construction And Design

Ref	Group	Project Goals	Commitments	Variance	Company Count	Value (In Millions)
1	WBE	10.0%	10.3%	0.3%	22	\$ 4.13
2	MBE	5.0%	12.1%	7.1%	12	\$ 4.88
3	VBE	2.0%	2.2%	0.2%	6	\$ 0.90

Construction

Ref	Group	Project Goals	Commitments	Variance	Company Count	Value (In Millions)
1	WBE	10.0%	12.1%	2.1%	17	\$ 3.70
2	MBE	5.0%	15.2%	10.2%	11	\$ 4.62
3	VBE	2.0%	2.9%	0.9%	5	\$ 0.90

Design

Ref	Group	Project Goals	Commitments	Variance	Company Count	Value (In Millions)
1	WBE	10.0%	4.4%	(5.6%)	5	\$ 0.43
2	MBE	5.0%	2.6%	(2.4%)	1	\$ 0.26
3	VBE	2.0%	0.0%	(2.0%)	1	\$ -

Notes:

- (1) Stevens & Associates is a VBE design company that is being billed through Tishman. They are being counted as a VBE design firm but the contract value is \$0 because it is being carried in the construction commitments.

MGM Springfield

Diversity Commitment Summary - Design And Consulting - WBE

As of: December 31, 2015

Ref	Company	Scope	Location
1	Convergent Technologies Design Group, Inc.	Acoustics/ Audio Visual/ IT/ Low Voltage	Lockport, NY 14094
2	Copley Wolff Design Group, Inc.	Full Landscape Architectural Services	Boston, MA 02116
3	Dietz & Company Architects, Inc.	Full Service Architecture and Interior Design	Springfield, MA 01103
4	MCLA, Inc.	Lighting	Washington, DC 20007
5	Soden Sustainability Consulting, LLC	LEED	Winchester, MA 01890

MGM Springfield

Diversity Commitment Summary - Design And Consulting - MBE

As of: December 31, 2015

Ref	Company	Scope	Location
1	Desman, Inc.	Parking Garage Bridging Documents (LOA)	Boston, MA 02108

MGM Springfield

Diversity Commitment Summary - Design And Consulting - VBE

As of: December 31, 2015

Ref	Company	Scope	Location
1	Stevens & Associates	Façade Stabilization Design	Brattleboro, VT 05302

MGM Springfield**Diversity Commitment Summary - Construction - WBE**

As of: December 31, 2015

Ref	Company	Scope	Location
1	Berkshire Concrete Cutting	Saw Cutting	Torrington, CT 06790
2	CK Flooring Solutions, Inc.	Carpet Installer	Chicopee, MA 01020
3	Connecticut Drywall Finishing, Inc.	Drywall	West Springfield, MA 01089
4	EDM Construction Inc.	Rough Carpentry and Structural Steel Erection	Merrimac, MA 01860
5	El Waterman, Inc.	Pipe Supplier	Foxboro, MA 02035
6	Evermore Light & Power, Inc.	Electrical	Somerville, MA 02145
7	Granite City Electric Supply Company, Inc.	Electrical Supplier	Quincy, MA 02169
8	Kittredge Equipment Company, Inc.	Kitchen Equipment	Agawam, MA 01001
9	L.K. Sheet Metal, Inc.	Sheet Metal	East Hartford, CT 06108
10	Lindon Supply	Piping Materials	East Providence, RI 02914
11	New England Foundation Company	Helical Piles	Andover, MA 01810
12	Rebar & Mesh, Inc.	Concrete	Haverhill, MA 01835
13	Security Construction Services, Inc.	Fencing	Hudson, MA 01749
14	Steere Engineering, Inc.	Engineering Services	Warwick, RI 02886
15	Triton Leasing and Rental, Inc.	Demolition & Abatement	Feeding Hills, MA 01030
16	Ultimate Abatement Company, Inc.	Abatement	Plainfield, MA 01070
17	Willow Tree Outdoor, LLC	Landscape	Springfield MA 01105

MGM Springfield

Diversity Commitment Summary - Construction - MBE

As of: December 31, 2015

Ref	Company	Scope	Location
1	American Environmental, Inc.	Abatement & Demolition	Holyoke, MA 01040
2	Ayala Excavating and Trucking, LLC	Trucking	Springfield, MA 01107
3	C&C Contractors, LLC	Trucking Services	Springfield, MA 01104
4	CMJ, LLC	Property Management/Maintenance	Springfield, MA 01101
5	Erection & Welding	Steel Supplier	New Milford, CT 06776
6	Larry's Trucking	Trucking	Springfield, MA 01129
7	Medeiros Hydroseeding & Landscaping Construction, Inc.	Trucking and Soil Materials	Monson, MA 01057
8	Northeastern Steel Corp	Steel Distributor	Revere, MA 02151
9	Optimum Building & Inspection	Carpentry	Springfield, MA 01104
10	S&F Concrete, Inc.	Concrete	Hudson, MA 01749
11	Titan Roofing Company	Roofing	Springfield, MA 01104

MGM Springfield

Diversity Commitment Summary - Construction - VBE

As of: December 31, 2015

Ref	Company	Scope	Location
1	BECO Electrical Contractors, Inc.	Electrical	Monson, MA 01057
2	Connecticut Temperature Controls LLC	Controls	Newington, CT 06131
3	Frisoli Electric, Inc.	Electrical	Holbrook, MA 02343
4	JRL Construction, Inc.	General Contractor - Demolition	Springfield, MA 01103
5	Performance Testing & Balancing LLC	Testing & Balancing	South Hampton, MA 01073

QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

APPENDIX D

CONSTRUCTION WORKFORCE STATISTICS

AS OF DECEMBER 28, 2015



APPENDICES

MGM Springfield
Workforce Company Union Hours Diversity Report - Construction

As of: December 28, 2015

Reference	Company	This Month's Workforce Diversity Statistics						Project To Date Workforce Diversity Statistics									
		Employee Count	This Month's Total Hours	Women		Minority		Veteran		Employee Count	Project To Date Total Hours	Women		Minority		Veteran	
				Hours	%	Hours	%	Hours	%			Hours	%	Hours	%	Hours	%
1	Allen & Major Associates, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
2	Allied Fire Protection, Inc. - Sub to Harry Grodsky & Co., Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0.00	0.00	0.00%	256.00	18.91%	0.00	0.00%
3	American Environmental, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	116	16,818.75	1,285.00	7.64%	15,557.75	92.50%	195.50	1.16%
4	Ayotte & King For Tile, Inc. - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	24	450.50	0.00	0.00%	4.00	0.89%	0.00	0.00%
5	Bay State Elevator Company	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	8	315.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
6	Champlain Masonry, Inc. - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	36	5,090.75	100.00	1.96%	2,261.00	44.41%	0.00	0.00%
7	Chandler Architectural Products, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	13	455.50	0.00	0.00%	53.00	11.64%	64.00	14.05%
8	CK Flooring Solutions, Inc. - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	231.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
9	Collins Electric Co	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	14	1,551.00	423.50	27.30%	250.00	16.12%	486.00	31.33%
10	Commonwealth Guardrail - Sub to Willow Tree Outdoor	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	17	690.00	4.00	0.58%	69.00	10.00%	0.00	0.00%
11	Connecticut Drywall Finishing - Professional Drywall - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	20	1,335.50	0.00	0.00%	158.50	11.87%	0.00	0.00%
12	Evermore Light & Power, Inc. - Sub to Universal Electric Co.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	613.50	0.00	0.00%	0.00	0.00%	0.00	0.00%
13	Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	40	5,476.00	568.00	10.37%	2,016.00	36.82%	0.00	0.00%
14	Food Equipment Installation, Inc. - Sub to Kittredge Equipment Co., Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	116.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
15	Form + Place Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
16	Frisoli Electric Inc. - Sub to Universal Electric Co.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	299.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
17	Gagliarducci Construction, Inc.	7	59.00	0.00	0.00%	8.00	13.56%	0.00	0.00%	32	3,436.00	635.00	18.48%	483.50	14.07%	796.50	23.18%
18	Harry Grodsky & Co., Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	29	5,446.00	322.50	5.92%	26.00	0.48%	0.00	0.00%
19	Howard Stein Hudson	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
20	JDC Demolition	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	7	1,102.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
21	JDC-Cyn Environmental Services	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	24.00	0.00	0.00%	24.00	100.00%	0.00	0.00%
22	Kittredge Equipment Co., Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
23	L.K. Sheet Metal - Sub to Harry Grodsky & Co., Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	2,925.50	294.00	10.05%	0.00	0.00%	0.00	0.00%
24	Langan Insulation, LLC - Sub to Harry Grodsky & Co., Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	568.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
25	Marr Scaffolding, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	56.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
26	Northeast Steel Erectors, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	7	1,335.00	34.00	2.55%	183.00	13.71%	393.00	29.44%
27	Northeastern Steel Corp - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	64.00	9.00	14.06%	50.00	78.13%	0.00	0.00%
28	Northern Construction Service, LLC	9	424.00	43.00	10.14%	43.00	10.14%	0.00	0.00%	13	1,622.50	106.00	6.53%	106.00	6.53%	0.00	0.00%
29	P. Giusto and Sons, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	834.50	114.50	13.72%	0.00	0.00%	0.00	0.00%
30	Performance Testing & Balancing, LLC - Sub to Harry Grodsky Co.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	64.00	0.00	0.00%	0.00	0.00%	38.00	59.38%
31	Professional Drywall Construction Inc. - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	65	3,793.50	196.50	5.18%	776.50	20.47%	347.00	9.15%
32	RoadSafe Traffic Systems, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	25.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
33	Securing Construction Services, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	12	3,122.00	300.00	9.61%	973.25	31.17%	0.00	0.00%
34	Soep Painting Corp - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	1,475.50	0.00	0.00%	6.00	0.41%	0.00	0.00%
35	Superior Caulking & Waterproofing Co., Inc. - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	7	193.00	0.00	0.00%	155.50	80.57%	0.00	0.00%
36	T & M Equipment Corporation - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	30	2,954.00	79.50	2.69%	600.00	20.31%	0.00	0.00%
37	Tech Valley Contracting, LLC - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	8	2,018.00	206.00	10.21%	0.00	0.00%	0.00	0.00%
38	Tishman Construction	4	120.00	40.00	33.33%	0.00	0.00%	40.00	33.33%	4	4,152.00	1,000.00	24.08%	0.00	0.00%	1,592.00	38.34%
39	Titus Roofing, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	38	1,720.50	0.00	0.00%	201.00	11.68%	138.00	8.02%
40	TJ Conway Company	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	7	226.00	0.00	0.00%	17.00	7.52%	0.00	0.00%
41	Triton Leasing & Rental, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	35	3,187.50	0.00	0.00%	1,547.50	48.55%	0.00	0.00%
42	Ultimate Abatement Co, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	36	7,438.00	1,206.00	16.21%	7,438.00	100.00%	0.00	0.00%
43	Universal Electric Co., Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	18	5,635.00	556.50	9.88%	1,284.50	22.80%	394.00	6.99%
44	Unwin Overhead Doors - Sub to Fontaine Bros, Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
45	Valet Park of America	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
46	William Roberts Electric Co., Inc. - Sub to Harry Grodsky & Co., Inc.	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	292.50	0.00	0.00%	93.00	31.79%	0.00	0.00%
47	Willow Tree Outdoor	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	5	261.50	0.00	0.00%	105.50	40.34%	0.00	0.00%
Total - Unions		20	603.00	83.00	13.76%	51.00	8.46%	40.00	6.63%	713	88,768.00	7,440.00	8.38%	34,695.50	39.09%	4,444.00	5.01%
48	On-Site Design / Management	27	991.00	120.00	12.11%	40.00	4.04%	162.00	16.35%	64	33,631.50	4,774.00	14.20%	1,076.50	3.20%	4,308.00	12.81%
Total		47	1,594.00	203.00	12.74%	91.00	5.71%	202.00	12.67%	777	122,399.50	12,214.00	9.98%	35,772.00	29.23%	8,752.00	7.15%

Totals - Overall				
Group	Project Goals	Project To Date	Delta	
Women	6.90%	9.98%	3.08%	
Minority	15.30%	29.23%	13.93%	
Veteran	8.00%	7.15%	(0.85%)	

Notes:

(1) Statistics include all workforce reports that were received by MGM as of December 28, 2015.

MGM Springfield
Workforce Union Diversity Report - Construction

As of: December 28, 2015

Reference	Union	Employee Count	This Month's Total Hours	This Month's Workforce Diversity Statistics						Project To Date Workforce Diversity Statistics							
				Women		Minority		Veteran		Women		Minority		Veteran			
				Hours	%	Hours	%	Hours	%	Hours	%	Hours	%	Hours	%		
1	Ashbestos Workers #6	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0.00	0.00%	26	2,864.50	0.00	0.00%		
2	Bricklayers Local #3	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	5,661.50	206.00	3.64%	1334.00	23.56%	0.00	0.00%	
3	Carpenters - Local #108	2	40.00	0.00	0.00%	0.00	0.00%	40.00	100.00%	85	8,232.00	352.00	4.28%	1491.00	18.11%	1,923.00	23.36%
4	CT Bricklayers #1	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	24.00	0.00	0.00%	24.00	100.00%	0.00	0.00%
5	Floorcoverers Local #2168	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	14	304.50	0.00	0.00%	4.00	1.31%	0.00	0.00%
6	International Brotherhood of Electrical Workers - IBEW Local #7	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	42	8,455.00	980.00	11.59%	1659.50	19.63%	880.00	10.41%
7	International Brotherhood of Electrical Workers - IBEW Local #455	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	112.25	50.75	45.21%	112.25	100.00%	0.00	0.00%
8	International Association of Iron Workers Local #7	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	14	1,431.00	43.00	3.00%	233.00	16.28%	393.00	27.46%
9	International Union of Elevator Constructors Local #41	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	8	315.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
10	International Union of Operating Engineers - IUOE Local #4	2	92.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	8	752.50	0.00	0.00%	0.00	0.00%	0.00	0.00%
11	International Union of Operating Engineers - IUOE Local #98	5	43.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	37	3,485.00	0.00	0.00%	0.00	0.00%	908.50	26.07%
12	International Union of Painters and Allied Trades - IUPAT District #11	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	125.50	0.00	0.00%	0.00	0.00%	0.00	0.00%
13	International Union of Painters and Allied Trades - IUPAT Local #1333	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	306.50	0.00	0.00%	29.00	9.46%	64.00	20.88%
14	Laborer's International Union of North America - LIUNA Building Wreckers Local #1421	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	124	20,435.25	1,450.75	7.10%	19216.75	94.04%	0.00	0.00%
15	Laborers Local #230	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	58.75	0.00	0.00%	58.75	100.00%	0.00	0.00%
16	Laborers Local #243	1	64.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	383.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
134	Laborers Local #381	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
135	Laborers Local #385	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
17	Laborers Local #39	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	124.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
18	Laborers Local #455	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	309.50	0.00	0.00%	309.50	100.00%	0.00	0.00%
19	Laborers Local #473	1	39.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	5	542.50	0.00	0.00%	0.00	0.00%	0.00	0.00%
20	Laborers Local #596	4	140.50	0.00	0.00%	8.00	5.69%	0.00	0.00%	56	6,515.75	1,128.50	17.32%	1890.00	29.01%	16.00	0.25%
21	Laborers Local #611	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	270.50	0.00	0.00%	270.50	100.00%	0.00	0.00%
22	Laborers Local #665	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	348.50	0.00	0.00%	348.50	100.00%	0.00	0.00%
23	Laborers Local #675	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	133.50	0.00	0.00%	133.50	100.00%	0.00	0.00%
24	Laborers Local #999	5	183.50	83.00	45.23%	43.00	23.43%	0.00	0.00%	84	12,817.50	2,498.00	19.49%	5428.25	42.35%	195.50	1.53%
25	NY Bricklayers #2	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	4.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
26	Painters and Allied Trades District Council #35	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	24	2,717.50	0.00	0.00%	164.50	6.05%	0.00	0.00%
27	Plumbers & Pipefitters #104	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	36	5,672.00	322.50	5.69%	43.00	0.76%	0.00	0.00%
28	Roofers #248	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	30	1,516.00	0.00	0.00%	206.00	13.59%	26.00	1.72%
29	Sheet Metal Workers #17	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	116.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
30	Sheet Metal Workers #40	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	436.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
31	Sheet Metal Workers #63	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	18	2,651.00	294.00	11.09%	0.00	0.00%	38.00	1.43%
32	Sprinkler Fitters #669	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	1,354.00	0.00	0.00%	256.00	18.91%	0.00	0.00%
33	Teamsters' #404	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	293.50	114.50	39.01%	0.00	0.00%	0.00	0.00%
Total - Unions		20	603.00	83.00	13.76%	51.00	8.46%	40.00	6.63%	713	88,768.00	7,440.00	8.38%	34,695.50	39.09%	4,444.00	5.01%
34	On-Site Design / Management	27	991.00	120.00	12.11%	40.00	4.04%	162.00	16.35%	64	33,631.50	4,774.00	14.20%	1076.50	3.20%	4,308.00	12.81%
Total		47	1,594.00	203.00	12.74%	91.00	5.71%	202.00	12.67%	777	122,399.50	12,214.00	9.98%	35,772.00	29.23%	8,752.00	7.15%

Totals - Overall					
Group	Project Goals	Project To Date	Delta		
Women	6.90%	9.98%	3.08%		
Minority	15.30%	29.23%	13.93%		
Veteran	8.00%	7.15%	(0.85%)		

Notes:

(1) Statistics include all workforce reports that were received by MGM as of December 28, 2015.

QUARTERLY STATUS REPORT: OCTOBER-DECEMBER 2015

APPENDIX E

LETTER REGARDING COST OF CONSTRUCTION AND CAPITALIZATION OF GAMING LICENSE



APPENDICES



January 18, 2016

Massachusetts Gaming Commission
101 Federal Street, 12th Floor
Boston, MA 02110

Re: Quarterly Report – Fourth Quarter 2015

Dear Commissioners:

In accordance with 205 CMR 135.02(5)(a) of the Massachusetts Gaming Commission Monitoring of Project Construction and Licensee Requirements (the “Monitoring Regulations”), please see on the attached Exhibit A the costs of construction, infrastructure improvements and related costs incurred by Blue Tarp reDevelopment, LLC (“MGM”) through December 31, 2015 in connection with the development of MGM Springfield project in Springfield, Massachusetts (the “Project”) compared to MGM’s cost estimates as of that date, which costs have been calculated in accordance with 205 CMR 122.03: Costs Included in the Calculation of Capital Investment.

In addition, in accordance with 205 CMR 135.02(b) of the Monitoring Regulations, I direct you to the publicly-filed financial statements of MGM Resorts International, the parent company of Blue Tarp reDevelopment, LLC (the “Licensee”), including MGM’s Annual Report on Form 10-K for the year ended December 31, 2014, filed with Securities and Exchange Commission (the “SEC”) on March 2, 2015, and MGM’s Quarterly Report Form 10-Q for the quarter ended September 30, 2015, filed with the SEC on November 6, 2015, each of which are available at www.sec.gov. As reflected in these financial statements, the Licensee has sufficient resources in order to meet all expected financial obligations relating to the completion of the gaming establishment and related infrastructure improvements associated with the Project.

I hereby certify that the foregoing and attached information is truthful and accurate to the best of my knowledge and belief.

Sincerely,

Seth N. Stratton
Vice President & General Counsel

cc: Michael Mathis, President & COO
Edward Pikula, Esq., Springfield City Solicitor

EXHIBIT A

Q4 2015 COST ESTIMATE (\$mm)

Ref	Description	Incurred To Date	Remaining	Total Estimate
1	Construction / Design	\$18.2	\$477.3	\$495.5
2	FF&E	\$0	\$74.9	\$74.9
3	OSE	\$0	\$43.7	\$43.7
	Subtotal of Eligible Cap. Costs	\$18.2	\$595.9	\$614.1
4	Land	\$49.5	\$1.8	\$51.3
5	Off-site Parcel Improvements	\$11.2	\$0.2	\$11.4
6	License/ Application Fees	\$85.0	\$0	\$85.0
7	Pre-opening Exp. / Host Comm. Costs	\$24.8	\$85.3	\$110.1
8	Fin. Costs / Capitalized Int.	\$0.9	\$44.1	\$45.0
9	Project Contingency	\$0	\$35.0 - \$55.1	\$35.0 - \$55.1
	Subtotal of Ineligible Costs	\$171.4	\$166.4 - \$186.5	\$337.8 - \$357.9
	Total	\$189.6	\$762.3 - \$782.4	\$951.9 - \$972.0

Notes:

(1) Contingency, subtotal of Ineligible Costs and total high ranges will change. Majority of Contingency will be spent on Eligible Capital Costs.