

WYNN BOSTON HARBOR
 Construction Workforce Diversity
 As of: April 30, 2016

LOCAL TRADE UNION	Month to Date (MTD) Total Hours	APRIL								
		MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
		# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage
Laborers Local 151	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 22	504.0	1	80.0	15.9%	1	88.0	17.5%	1	80.0	15.9%
Laborers Local 223	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 271	8.0	1	4.0	50.0%	-	-	0.0%	-	-	0.0%
Laborers Local 385	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 610	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 88 (Tunnel Workers)	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Local 103 I.B.E.W.	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Operating Engineers Local 4	164.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
Piledrivers Local 56	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
TOTAL	676.0	2	84.0	12.4%	1	88.0	13.0%	1	80.0	11.8%

Project to Date (PTD) Total Hours	PROJECT TO DATE								
	MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage
16.0	1	16.0	100.0%	-	-	0.0%	-	-	0.0%
7,317.5	12	2,202.5	30.1%	4	999.0	13.7%	3	1,177.0	16.1%
16.0	2	16.0	100.0%	-	-	0.0%	-	-	0.0%
8.0	1	4.0	50.0%	-	-	0.0%	-	-	0.0%
16.0	1	16.0	100.0%	-	-	0.0%	-	-	0.0%
32.0	1	32.0	100.0%	-	-	0.0%	-	-	0.0%
32.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
34.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
5,302.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
1,561.0	-	-	0.0%	1	84.0	5.4%	2	124.5	8.0%
14,334.5	18	2,286.5	16.0%	5	1,083.0	7.6%	5	1,301.5	9.1%

CONTRACTOR	Month to Date (MTD) Total Hours	APRIL								
		MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
		# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage
Cashman Dredging & Marine Contracting	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Coastal Marine Construction	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
DeLuca Fence Company	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
J Rams INC	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Lockwood Remediation	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
MON Landscaping	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Richard Reid Electric	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
The Welch Corp	668.0	1	80.0	12.0%	1	88.0	13.2%	1	80.0	12.0%
Wood & Wire Fence Co., Inc.	8.0	1	4.0	50.0%	-	-	0.0%	-	-	0.0%
TOTAL	676.0	2	84.0	12.4%	1	88.0	13.0%	1	80.0	11.8%

Project to Date (PTD) Total Hours	PROJECT TO DATE								
	MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage
440.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
2,215.5	-	-	0.0%	1	84.0	3.8%	1	116.5	5.3%
394.5	5	110.0	27.9%	1	16.0	4.1%	1	8.0	2.0%
16.0	-	-	0.0%	-	-	0.0%	1	8.0	50.0%
32.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
96.0	7	96.0	100.0%	-	-	0.0%	-	-	0.0%
34.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
11,098.5	5	2,076.5	18.7%	3	983.0	8.9%	2	1,169.0	10.5%
8.0	1	4.0	50.0%	-	-	0.0%	-	-	0.0%
14,334.5	18	2,286.5	16.0%	5	1,083.0	7.6%	5	1,301.5	9.1%

SUMMARY PERFORMANCE: PROJECT TO DATE

	# Workers	Workforce Hours to Date	Goal	Project to Date
Minority	18	2,286.5	15.3%	16.0%
Female	5	1,083.0	6.9%	7.6%
Veteran	5	1,301.5	3.0%	9.1%
TOTAL	28	4,671.0	25.2%	32.6%