

# Wynn Boston Harbor

## Monitoring of Project Construction and Licensee Requirements 205 CMR 135

### Quarterly Report Massachusetts Gaming Commission as of September 30, 2017



## **Monitoring of Project Construction and Licensee Requirements**

### **Quarterly Report as of September 30, 2017**

#### **1.0 Project at a Glance**

The Wynn Boston Harbor (the “Project”) is an approximately \$2.4 billion luxury resort that will transform a blighted section of the City of Everett, Massachusetts adjacent to the Mystic River, into a world-class destination. The Project will contribute hundreds of millions of dollars, including tens of millions of dollars in infrastructure contributions to the City of Everett, the region, and the Commonwealth of Massachusetts. The Project is under construction on the contaminated site of a former chemical manufacturing plant totaling approximately 33.9 acres (the “Project Site”).



The Project will be comprised of a luxury hotel with 671 rooms, a gaming area, retail space, food and beverage outlets, event and meeting space, a spa and gym, a parking garage, and other complementary amenities. The Project will also include extensive landscape and open space amenities including a public gathering area with an outdoor park-like open space, a pavilion, waterfront features, a public harborwalk, and water transportation docking facilities reconnecting the City of Everett to the Mystic River and Boston Harbor for the first time in generations.

The Project will also include off-site improvements including extensive transportation improvements and a multiuse path from the Project's harborwalk to the existing paths at the Massachusetts Department of Conservation and Recreation ("DCR") Gateway Park. The Project will be developed in a single phase.

Wynn MA, LLC ("Wynn") received a conditional Category 1 gaming license for Region A (the "Gaming License") in November 2014. Since receiving the conditional Gaming License, Wynn has made significant progress on community outreach, project entitlements, permitting, land acquisition, the design, and construction of the Project.

In August 2015, Wynn selected Charter Contracting Company, LLC, a Massachusetts limited liability company, as its remediation contractor. Remediation of the landside portion of the Project Site commenced in October 2015, and final completion documentation was filed on August 4, 2016.

On July 15, 2015, Wynn filed its Second Supplemental Final Environmental Impact Report ("SSFEIR") to address the remaining three principal areas of study that were outlined in the Certificate of the Secretary of Energy and Environmental Affairs on Wynn's Supplemental Final Environmental Impact Report ("SFEIR") dated April 3, 2015. On August 28, 2015, Wynn received a Certificate of the Secretary of Energy and Environmental Affairs on its SSFEIR (the "Secretary's Certificate") concluding that Wynn's SSFEIR "adequately and properly complies" with the Massachusetts Environmental Policy Act ("MEPA").

In accordance with MEPA, following the receipt of its Secretary's Certificate, Wynn worked with various state agencies to obtain "Section 61 findings," a determination made by an agency of the Commonwealth describing the environmental impact, if any, of the Project and a finding that all feasible measures have been taken to avoid or minimize said impact. Wynn received its Section 61 findings from the following agencies on the dates set forth below:

Massachusetts Water Resources Authority:	January 12, 2016
Massachusetts Port Authority:	January 21, 2016
Massachusetts Department of Transportation & Department of Conservation and Recreation:	April 5, 2016
Massachusetts Gaming Commission:	April 25, 2016

On August 24, 2015, Wynn filed its Chapter 91 License Application for the Project with the Massachusetts Department of Environmental Protection (“MassDEP”) to obtain license authorization for the development of portion of the Project on private filled and flowed tidelands. MassDEP issued the Chapter 91 License on August 3, 2016.

On February 28, 2017, Wynn filed a Notice of Project Change (“NPC”) identifying changes to programming and design refinements for the Project and including a sediment remediation plan for a portion of the Project Site and an adjacent area of the Mystic River.

## **2.0 Cost of Construction and Capitalization of Gaming Licensee**

Pursuant to 205 CMR 135.02(5)(a) and (b), please see Appendix 1 for a sworn certification regarding (a) the total estimated cost of construction of the Project and related infrastructure improvements and (b) the capitalization of the Wynn for the quarter ending June 30, 2017.

## **3.0 Design and Construction Contracts**

Pursuant to 205 CMR 135.02(5)(c), please see Appendix 2 for a list of all design and construction contracts executed for the quarter ending June 30, 2017 to design and construct the gaming establishment and related infrastructure improvements.

## **4.0 Progress of Construction**

Pursuant to 205 CMR 135.02(5) (d), the following is a status report regarding the progress of the construction of the Project.

### *4.1 Federal Permits.*

On May 18, 2017, Wynn filed a Permit Modification Request with the US Army Corps of Engineers to modify the permit previously issued for the Project to include (i) accessibility improvements for the floating dock system, (ii) installation of three piles to protect an outfall, and (iii) remedial activities including the removal of derelict barges, debris removal, and additional dredging and filling in the Mystic River. The permit modification was issued on August 31, 2017 and reissued on September 11, 2017.

#### 4.2 State Permits.

On July 15, 2015, Wynn filed its SSFEIR to address the remaining three principal areas of study that were outlined in the Certificate of the Secretary of Energy and Environmental Affairs on Wynn's SFEIR dated April 3, 2015. On August 28, 2015, Wynn received a Secretary's Certificate concluding that Wynn's SSFEIR "adequately and properly complies" with MEPA.

The Secretary's Certificate confirmed that Wynn's traffic analysis and mitigation plans are effective to mitigate the Project's impacts on existing transportation infrastructure. With respect to broader regional transportation impacts, the Secretary's Certificate required the establishment of a "Regional Working Group" to be led by MassDOT for the purpose of assessing and developing long-term transportation improvements that will support sustainable redevelopment and economic growth in and around Sullivan Square. Wynn committed to participating in this Regional Working Group and providing a proportionate share of funding to support this effort. Wynn has attended all monthly meetings of the Lower Mystic Regional Working Group ("LMRWG").

The Secretary's Certificate also required enhanced public review during permitting and development of Section 61 findings by MassDOT and the Massachusetts Gaming Commission ("MGC"). Following the receipt of the Secretary's Certificate, Wynn had productive meetings with each of the State Agencies with permitting authority over the Project for the purpose of preparing Section 61 findings to be issued by each such State Agency. Wynn received its Section 61 findings from the following agencies on the dates set forth below:

Massachusetts Water Resources Authority:	January 12, 2016
Massachusetts Port Authority:	January 21, 2016
Massachusetts Department of Transportation & Department of Conservation and Recreation:	April 5, 2016
Massachusetts Gaming Commission:	April 25, 2016

On February 28, 2017, Wynn filed an NPC with MEPA. The primary purpose of the NPC was to describe the sediment remediation plans for a portion of the Project Site and an adjacent parcel located in the Mystic River. The NPC also described refinements to the program and interior layout of the building to reflect current market conditions as they have changed since prior MEPA filings. Program changes include a reduction in retail space, a reduction of hotel suites to provide for additional rooms, an increase in food and beverage space, the

addition of a larger luxury ballroom space, and an increase in “back of house” support space. The NPC contained updated square footage for each of the Project components as they were further refined and finalized as part of the design process. Other minor changes that developed over the course of designing and preparing construction documents for the Project were also included in the NPC (e.g., minor adjustments to the elevation of the salt marsh to improve viability, minor changes to the docking and float systems to accommodate Americans with Disabilities Act (“ADA”) and other passenger needs, and a minor reduction in the navigational dredge footprint).

On August 24, 2015, Wynn filed its Chapter 91 License Application for the Project with the MassDEP to obtain license authorization for the development of portion of the Project on private filled and flowed tidelands. Wynn received its “Written Determination” from MassDEP on January 22, 2016. On February 11, 2016, Mayor Joseph A. Curtatone, in his capacity as Mayor of the City of Somerville (“Somerville”), filed a “Notice of Claim” with the Executive Office of Energy and Environmental Affairs, Department of Environmental Protection, requesting an adjudicatory hearing with respect to the Written Determination. On February 18, 2016, the Office of Appeals and Dispute Resolution of MassDEP issued a Scheduling Order pursuant to which a hearing on Somerville’s appeal was set for June 2, 2016. As a direct result of this appeal, Wynn was unable to commence construction activities within those portions of the Project Site that are subject to Chapter 91.

On June 2, 2016, Wynn, Somerville and the DEP participated in the adjudicatory hearing. On July 15, 2016, MassDEP’s Office of Appeals and Dispute Resolution issued a “Recommended Final Decision” affirming Wynn’s Written Determination, and MassDEP issued the Chapter 91 License on August 3, 2016.

On February 22, 2017, Wynn filed a request with MassDEP for a Minor Project Modification, pursuant to CMR 9.22(3), to modify the below-grade footprint of underground parking facility. The requested modifications included (i) decreasing the below-grade parking structure from three (3) levels to one (1) level under the peninsular portion of the building footprint, (ii) a setback of the below-grade parking structure footprint under the main entrance, and (iii) increasing the below-grade parking structure from three (3) levels to four (4) levels under the remaining portion of the main building footprint. None of the foregoing modifications extended the below-grade building footprint, increased the total number of parking spaces, or changed any previously authorized uses. On February 28, 2017, MassDEP determined that the proposed modifications comply with the minor project modification provisions set forth in 310 CMR 9.22(3)(a) and that the submission of a Chapter 91 Waterways License Application was not required for such modifications.

On March 16, 2017, Wynn filed a request with MassDEP for a second Minor Project Modification, pursuant to CMR 9.22(3), to (1) reduce the living shoreline elevation, (2) increase the total number of hotel rooms from 629 to 671, (3) modify the docking facility of the Project to accommodate an improved accessible ramping system, (4) install three fender piles to protect an outfall structure, and (5) in response to market conditions, change the size and location of some first floor uses. On March 29, 2017, the DEP determined that the proposed modifications (1) through (4) above comply with the minor project modification provisions set forth in 310 CMR 9.22(3)(a) and that the proposed modification (5) complies with 310 CMR 9.22(3)(b). Therefore, DEP determined that the submission of a Chapter 91 Waterways License Application was not required for such modifications.

On May 12, 2017, Wynn filed a Chapter 91 License and Water Quality Certification Application with MassDEP for the removal of deteriorated barges and sediment remediation in a portion of the Mystic River located in the Cities of Boston and Everett. MassDEP issued a Water Quality Certification on August 25, 2017, which came into effect on September 15, 2017 after the three-week appeal period ended. A draft Chapter 91 License was issued on August 29, 2017. The final license was issued on September 25, 2017 following the expiration of the appeal period.

On May 22, 2017, Wynn submitted a request for an amendment to its combined 401 Water Quality Certification with MassDEP to conduct remediation activities at an area of the proposed living shore line where seepage of discolored water was observed. On June 29, 2017, MassDEP approved the amendment.

On June 21, 2017, Wynn filed a combined Phase III Remedial Action Plan and Phase IV Remedy Implementation Plan with MassDEP for the sediment portion of the Project Site. The purpose of the Phase III Remedial Action Plan was to establish remedial objectives, identify and evaluate remedial action technologies, formulate and evaluate remedial action alternatives, and select a remedial action alternative for the sediment portion of the Project Site that will result in a Permanent Solution. The Phase IV Remedy Action Plan addresses the design, construction, and implementation of the "Comprehensive Remedial Action" to be implemented for the sediment portion of the Disposal Site. A public meeting was held on June 29, 2017 and the public comment period ended July 11, 2017 in accordance with the PIP process.

#### 4.3 Local Permits.

On May 11, 2015, Wynn submitted its Form 19A Site Plan Review Application to the Everett Planning Board. The City of Everett engaged outside consultants, LDD Collaborative, Inc. and TranSystems, to provide Site Plan Review services for the Project. On July 13, 2015, Wynn presented its Site Plan Review Application at the Everett Planning Board public meeting and advised the Everett Planning Board that it would be modifying its application to address comments raised by the City of Everett's outside consultants. On August 24, 2015, Wynn presented its modified application to the Everett Planning Board and the Everett Planning Board heard public comments. On September 16, 2015, the Everett Planning Board concluded the public hearing and unanimously approved the application.

The service road Application Site Plan Review and Special Permit was submitted to the City of Everett Planning Board for review in January 2016. On May 5, 2016, the Everett Planning Board issued the Site Plan Approval for the Service Road.

On August 11, 2015, Wynn submitted its Notice of Intent for the Project to the City of Everett Conservation Commission in order to obtain approval under the Massachusetts Wetland Protection Act for work within wetlands resource areas and buffer zones. The Everett Conservation Commission held an initial public meeting on August 20, 2015. On September 17, 2015, the Everett Conservation Commission held another public meeting and voted unanimously to approve Wynn's Notice of Intent. The Everett Conservation Commission issued its Order of Conditions with respect to the Project on September 24, 2015.

On May 31, 2017, Wynn filed an application for an amendment to the Everett Conservation Commission Order of Conditions. The purpose of the amendment was to include accessibility improvements for the floating dock system and installation of three piles to protect an outfall. The revised Order of Conditions was issued on July 13, 2017.

Pursuant to 205 CMR 135.02(6), please see [Appendix 3](#) for an updated permits chart and all documents and information listed in 205 CMR 120.01: *Permitting Requirements*.



#### *4.4 Site Remediation.*

Prior to the commencement of the remediation, Wynn completed field investigation including nearly 2,000 samples landside and in the river, and significant laboratory analysis of the samples. On April 8, 2015, Wynn received a petition from residents of the City of Everett requesting that the disposal site be designated as a Public Involvement Plan (“PIP”) site in accordance with Massachusetts General Laws (MGL) c. 21E §14(a). This law requires that, upon receiving such a petition, a plan for involving the public in decisions regarding response actions must be prepared and a public meeting held to present the proposed plan. The disposal site was designated as a PIP site on April 28, 2015. The PIP process was used to educate the public on the remediation process and provide a forum for addressing any comments. The PIP process will continue through the completion of the construction related remediation activities.

Wynn and GZA GeoEnvironmental, Inc., the Licensed Site Professional (“LSP”) for the Project Site, presented the draft PIP plan at a public meeting on June 2, 2015 at Everett City Hall. In addition, the draft Release Abatement Measure (“RAM”) plan was also presented at the meeting. The comment period for the PIP plan was scheduled to end on June 22, 2015, but was extended by Wynn at the request of the petitioners for an additional 21 days to July 13, 2015. In addition, the comment period for the draft RAM plan was extended an additional 30 days to July 22, 2015.

On August 19, 2015, the Release Abatement Measure (“RAM”) plan for the landside remediation (known as Phase 1) was submitted to the MassDEP and all petitioners were notified accordingly.

Pursuant to the RAM Plan, Wynn held public meetings in Everett and Charlestown on October 15 and 16, 2015, respectively, for the purpose of informing the public regarding the remediation prior to commencement. Remediation of the Project Site began following such meetings. Weekly updates on the remediation were posted on Wynn’s website ([www.wynnbostonharbor.com](http://www.wynnbostonharbor.com)). The perimeter air-monitoring system was operational throughout the remediation and no alarm conditions attributable to the RAM work were recorded.

Phase 1 remediation of the Project Site was completed in the second quarter of 2016. A total of approximately 10,680 tons of contaminated soil was transported off-site for proper disposal during Phase 1. The soil was transported in lined trailers that were cleaned prior to leaving the Project Site. The Draft Phase I RAM Completion Report and Immediate

Response Action Report was submitted on August 4, 2016. A public meeting on the Phase I RAM Completion Report was held on September 7, 2016. The public comment period ended September 27, 2016, and no comments were received.

A separate RAM Plan has been prepared to address construction-related RAM activities. Response actions to be conducted under this RAM Plan will include the excavation of contaminated soil, the dredging of contaminated sediment, and the placement of clean fill materials at the properties identified in the RAM Plan. On February 17, 2016, a public meeting on the construction-related RAM Plan was held at the Everett City Hall. The public comment period for the construction-related RAM Plan ended on March 9, 2016. No comments were received. On May 2, 2016 the construction-related RAM Plan and a Final Revised Public Involvement Plan was filed. On August 30, 2016, construction-related RAM Status Report No. 1 was filed. On October 28, 2016 and November 16, 2016, RAM Modifications were filed with MassDEP to address the detection of asbestos in soil associated with demolition debris. On February 2, 2017, a RAM Modification was filed with MassDEP to revise perimeter and interior air sampling for airborne fibers.

Wynn has undertaken a project to dredge and cap approximately seven acres of the Mystic River within and immediately adjacent to the Project Site. The intent of the dredging is to (1) remove and replace contaminated sediments that reside on the bottom of the river as a result of decades of industrial use of the surrounding land, and (2) to restore the depth of the navigable channel to allow for safe and efficient access to the Project Site by various size passenger craft. All permits are anticipated to be received in October 2017. Following the receipt of all permits and the completion of design, the project will be bid and awarded to a construction team. Dredging is anticipated to begin in October 2017. Fish migration in the river restricts dredging activities to an annual window of October to February.

#### *4.5 Offsite Infrastructure.*

As described above, the Secretary's Certificate confirmed that Wynn's traffic analysis and mitigation plans are effective to mitigate the Project's impacts on existing transportation infrastructure. In light of this positive response, an RFP was issued on June 26, 2015 to select a design and permitting team to deliver the offsite roadway and transit station improvements. In November 2015, Wynn entered into an agreement with AECOM USA of America, a Massachusetts corporation ("AECOM"), to provide civil and geotechnical engineering and construction oversight services for off-site infrastructure related to the Project. During first quarter 2016, AECOM completed the applicable Roadway Safety Audits and continued with site surveys and concept design. During the second quarter 2016, site

surveys were completed as well as the development of the 25% design plans and functional design reports. On April 26, 2016, Wynn and AECOM staff met with MassDOT, MBTA and DCR transportation officials to discuss the projects and schedule.

On June 14, 2016, the 25% design plans and functional design reports were submitted to the City of Everett and their peer review consultant, Weston & Sampson, at a design briefing meeting. The 25% design plans and functional design reports were submitted for review to MassDOT at a design briefing meeting held on June 24, 2016. MassDOT and the City of Everett both submitted comments in the third quarter 2016. Coordination with the Massachusetts Central Transportation Planning staff continued regarding the progression of the 25% design. Work continued on further developing the design documents to the 75%/100% stage and submittals were made to MassDOT as well as the Cities of Everett, Medford, Boston, and Chelsea for the Route 16 Roadway improvement projects that included Wellington, Sweetser, and Santilli Circles as well as Broadway and the proposed truck route.

On a separate track, Howard/Stein-Hudson Associates, Inc., Wynn's design team for the Sullivan Square improvements, has been working since last year on conceptual designs. During the first quarter of 2017, the MBTA contracted with Urban Idea Lab to conduct a peer review of the current design alternatives and coordination continues with the MBTA on advancing the Sullivan Square station design. Wynn filed 25% design documents for the roadway and station improvements with the City, MBTA, MassDOT, and Massport in April 2017. On March 22, 2017, Wynn filed a Notice of Intent ("NOI") application with the City of Boston Conservation Commission for its proposed improvements to the Sullivan Square Rotary and its approaches.

The offsite transportation improvements have been fully designed with comments from agency reviews incorporated. There are four separate bid packages, known as Construction Packages 1-4, generally organized by Broadway (CP #1), Revere Beach Parkway (CP #2), Train Stations (CP #3), and Sullivan Square (CP #4). Contracts have been awarded for CP #1, CP #2, and CP #4 and work is anticipated to start in all three areas in November 2017. CP #3 is anticipated to bid in October 2017. All contracts are scheduled for completion in January 2019, with the majority of work being performed in the spring, summer, and fall of 2018. Close coordination is underway with the Cities of Everett, Boston, and Medford, as well as numerous state agencies to reduce the impact of the work on commuters. The communication plan for alerting drivers of upcoming work or real time problems is in place through social media, variable message signs, and press engagement.

Subject to Wynn receiving all permits required to complete the work, all offsite improvements are envisioned to be completed and operable prior to the opening of the Project.

In addition to the foregoing mitigation improvements, in accordance with Wynn's Section 61 findings, Wynn is an active participant in the LMRWG. The LMRWG was convened by MassDOT to assess and develop short and long-range transportation improvements that can support sustainable redevelopment and economic growth for the Lower Mystic River area. MassDOT has engaged the services of staff from the Boston Region Metropolitan Planning Organization – including from the Metropolitan Area Planning Council ("MAPC") and from the Central Transportation Planning Staff – to provide technical assistance and study support.

The Working Group is chaired by the Secretary of Transportation, and consists of elected officials and staff of the three communities of Boston, Everett and Somerville as well as MAPC. Representatives from the Executive Office of Housing and Economic Development, the Attorney General's Office of Massachusetts, the Massachusetts Gaming Commission, Congressman Capuano's office, the Massachusetts Port Authority, and the Wynn Boston Harbor are also participants of the LMRWG.

#### *4.6 Design.*

Construction Drawings (dated September 16, 2016) were issued on September 30, 2016. The hotel tower, podium, site, and interiors were reviewed by the City of Everett and a Building Permit was issued on December 15, 2016. Project design is complete with the exception of redesign for the meeting and event space area and food and beverage modifications as outlined in the NPC. Drawings for these areas were issued in July 2017.

#### *4.7 Construction Services.*

On January 8, 2016, Wynn entered into an Agreement for Guaranteed Maximum Price Construction Services with Suffolk Construction Company, Inc. ("Suffolk"). Following the receipt of Wynn's Chapter 91 License, construction activities were commenced on all portions of the Project Site. Wynn finalized Suffolk's Guaranteed Maximum Price on April 28, 2017. Below is a summary of the construction activities through September 30, 2017:

Sitework

- Marine - Landside 96% complete
- Marine - Dredging Scheduled to start 10/02/2017
- Site Utilities 96% complete
- EPS block 30% complete
- Landscaping Purchasing and selection of all plant material is underway

Garage

- Soil Disposal via rail car Complete
- Structure Complete
- Fire Protection, Electric, Masonry Underway
- MEP Systems Underway
- B4 mat slab 90% complete
- Spray insulation Underway

Podium North/Central Utility Plant

- Facade East, west, northeast exterior elevations complete, except for mechanical equipment leave outs
- Interior Framing Commenced, on schedule
- Spray Fireproofing Complete
- MEP Systems Major equipment installation underway
- Roofing System 98% complete, on schedule

Podium

- Steel Erection 98% complete except for tower infills
- Concrete on metal decks 40% complete, on schedule
- MEP installation Underway in specific areas, on schedule
- Façade Underway, west side 30% complete, east side 10% complete

Podium - Convention Center

- Final Designs Complete
- Rainwater Harvesting System 100% complete
- Structural Steel Underway, 38% complete
- Truss erection Underway

Tower

- L1-L8 Level Concrete Complete
- Curtain wall On schedule to start 10/8/17

Dust control measures that are in-place include a water truck dedicated full time to the Project Site when work is occurring on the Project Site and covering dirt stockpiles at night with Gorilla Snot (liquid copolymer soil stabilizer and dust control product).

In February 2017, the wheel wash was reconstructed to accommodate changes to the Project Site. Street sweeping is done daily on Horizon Way, Broadway, Dexter Street, and the adjacent MBTA property.

Soil disposal via rail car was completed in February 2017.

#### *4.8 Service Road.*

The service road and utilities drawings were prepared and issued on March 31, 2016. Bids were received in early May to allow early construction of this critical work. On May 25, 2016, J. Derenzo Co. was awarded the Service Road and Utility Relocation contract.

The following work was completed in the second quarter of 2017:

- The private section of the service road barriers, fencing, gates and street lighting were completed between the service road and the adjacent MBTA property;
- The binder layer of asphalt for the service road was placed to widen and improve access to the Project Site for construction material deliveries;
- Milling and paving improvements along the MBTA side of the service road barriers and new MBTA entrance were performed;
- Approximately 700 linear feet of 8" MBTA fire hydrant water loop along the south and west sides of the MBTA Maintenance Facility were replaced in order to remove and relocate old and corroded sections of the piping from beneath the Project Site entrance and service road alignment to the MBTA property. All new fire hydrants were installed along the service road.
- Installed all decorative landscaping along the public section for the service road and 3 Charlton Street.

4.9 *Procurement.*

<u>Date</u>	<u>Value</u>	<u>% Complete</u>	<u>% Complete to Date</u>	<u>Scope</u>
April 2017	\$31,336,809	2.83%	93.37%	Food Service Equipment, Shower Doors (Podium & Tower), Fire Alarm System
May 2017	\$18,878,738	1.71%	95.08%	Wall and Corner Guards Protection, Interior Glazing, Garage and Restaurants Drywall, Pneumatic Tube System, Spray Insulation, Misc. Metals (Podium and Hotel), Misc. Metals (Garage)
June 2017	\$2,230,821	0.20%	95.28%	Division 10 Specialties, Roof Anchors, Interior Awnings
July 2017	\$8,525,408	0.72%	96.13%	Uniform Conveying Systems, Suspended Work Platform, Radio Communications, Spa Equipment, Unistrut
August 2017	\$5,677,521	0.04%	96.19%	Mesh Partitions, Custom hardware, Unistrut
September 2017	\$1,247,640	0.11%	96.30%	Folding Partitions

4.10 *Owner Controlled Insurance Program ("OCIP").*

Wynn, in conjunction with Willis Towers Watson initiated an Owner Controlled Insurance Program for the Project. This Worker's Compensation and General Liability insurance programs were implemented on July 1, 2016 and Builder's Risk was implemented on August 15, 2016.

4.11 *Project Labor Agreement.*

Following the engagement of Suffolk, Wynn and Suffolk re-engaged in discussions with local labor leaders and finalized the draft Project Labor Agreement for the Project. The Project Labor Agreement was executed on May 5, 2016.

#### 4.12 *Construction Management Plan.*

Howard/Stein-Hudson Associates, Inc. prepared a Construction Management Plan (“CMP”) for the purpose of mitigating any adverse impacts to the host and surrounding communities. The CMP was submitted to the City of Everett on April 21, 2016.

### **5.0 Project Schedule**

#### 5.1 *Six Month Look Ahead*

The 6-month look ahead schedule is attached hereto as Appendix 4.

#### 5.2 *Project Master Schedule*

The development of the Master Schedule has evolved from a high level schedule to a more detailed schedule. This coincides with the contractor’s efforts to increase the detail level of their schedule by working with the subcontractors as they are selected for the Project.

### **6.0 Project Resources/Diversity**

Pursuant to 205 CMR 135.02(5)(f), please see Appendix 5 for a report describing the number of contracts, total dollars amounts contracted with and actually paid to minority business enterprises, women business enterprises and veteran business enterprises for design and construction of the Project and related infrastructure, and the total number and value of all subcontracts awarded to a minority, women and veteran owned business, and a comparison of these reports with the goals established by Wynn as approved by the MGC.