

WYNN EVERETT
 Construction Workforce Diversity
 As of: February 27, 2016

LOCAL TRADE UNION	Month to Date (MTD) Total Hours	FEBRUARY								
		MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
		# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage
Laborers Local 151	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 22	1,362.5	2	313.0	25.2%	3	411.0	30.2%	2	293.0	21.5%
Laborers Local 223	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 385	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 610	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Laborers Local 88 (Tunnel Workers)	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Local 103 I.B.E.W.	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Operating Engineers Local 4	951.5	-	-	0.0%	-	-	0.0%	-	-	0.0%
Piledrivers Local 56	185.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
TOTAL	2,499.0	2	313.0	12.5%	3	411.0	16.4%	2	293.0	11.7%

Project to Date (PTD) Total Hours	PROJECT TO DATE								
	MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage
16.0	1	16.0	100.0%	-	-	0.0%	-	-	0.0%
6340.5	12	2,030.5	32.0%	4	815.0	12.9%	3	980.0	15.5%
16.0	2	16.0	100.0%	-	-	0.0%	-	-	0.0%
16.0	1	16.0	100.0%	-	-	0.0%	-	-	0.0%
32.0	1	32.0	100.0%	-	-	0.0%	-	-	0.0%
32.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
34.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
4944.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
1561.0	-	-	0.0%	1	84.0	5.4%	2	124.5	8.0%
12,991.5	17	2,110.5	16.2%	5	899.0	6.9%	5	1,104.5	8.5%

CONTRACTOR	Month to Date (MTD) Total Hours	FEBRUARY								
		MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
		# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage	# Workers	MTD Hours	MTD Percentage
Cashman Dredging & Marine Contracting	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Coastal Marine Construction	259.5	-	-	0.0%	-	-	0.0%	-	-	0.0%
DeLucca Fence Company	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
J Rams INC	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Lockwood Remediation	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
MON Landscaping, INC	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
Richard Reid Electric	-	-	-	0.0%	-	-	0.0%	-	-	0.0%
The Welch Corp	2,239.5	2	313.0	13.8%	3	411.0	18.4%	2	293.0	13.1%
TOTAL	2,499.0	2	313.0	12.5%	3	411.0	16.4%	2	293.0	11.7%

Project to Date (PTD) Total Hours	PROJECT TO DATE								
	MINORITY - Goal: 15.3%			FEMALE - Goal: 6.9%			VETERAN - Goal: 3.0%		
	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage	# Workers	PTD Hours	PTD Percentage
440.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
2,215.5	-	-	0.0%	1	84.0	3.8%	1	116.5	5.3%
394.5	5	110.0	27.9%	1	16.0	4.1%	1	8.0	2.0%
16.0	-	-	0.0%	-	-	0.0%	1	8.0	50.0%
32.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
96.0	7	96.0	100.0%	-	-	0.0%	-	-	0.0%
34.0	-	-	0.0%	-	-	0.0%	-	-	0.0%
9,763.5	5	1,904.5	19.5%	3	799.0	8.2%	2	972.0	10.0%
12,991.5	17	2,110.5	16.2%	5	899.0	6.9%	5	1,104.5	8.5%

SUMMARY PERFORMANCE: PROJECT TO DATE

	# Workers	# Workforce Hours to Date	Goal	Project to Date
Minority	17	2,110.5	15.3%	16.2%
Female	5	899.0	6.9%	6.9%
Veteran	5	1,104.5	3.0%	8.5%
TOTAL	27	4,114.0	25.2%	31.7%